

COMMISSIONINGREQUEST FORM

Please be aware the boiler must be commissioned within 3 months of the installation date to qualify for the full warranty.

	ame son Close
Andrew Gasson 21Hus	
	son Close
Site contact number 1 Site c	
	ontact number 2
020876912338 02087	6912228
Site address Site P	ostcode
21 Huson Close London NW3	

	BOILER 1	
Boiler model Heat 2		
Output		

Full serial number
AFL22082100001806

Installation date
5-Jan-24

Date code
17/08/23

Purchase date
5-Jan-24

Merchant purchased fromBranchWolseleyPotters Bar

Installed optionsOPENTHERM Programmable Room Control

Is a Keston 28mm System Filter fitted

Company Gas Safe Registration

223375

Yes

Contact name Paul Kelley Company name Paul Kelley Email address paulkelley@live.com

Company address

38 Seabrook Court Station Close Potters Bar Herts

Company Postcode

EN61TG

APPOINTMENT DETAILS

Requested visit date

26/01/2024

Is a Site Induction necessary?

No

Do our engineers require CSCS cards?

No

Are Risk Assessment / Method Statements required?

No

Please note the system must be cold and have sufficient heat load so all boilers can be fired full rate

REPORTS

Please provide at least 2 email addresses for the report and warranty certificate (where applicable) upon completion of a successful commissioning

Email address 1

andrew@apgee.co.uk

Email address 2

paulkelley@live.com

Are you happy to receive information alongside this report detailing our service &

INSTALLATION DETAILS

All of the below must be completed for us to carry out the commissioning.

Please give details of any special instructions in the box provided at the bottom.

Should we be unable to carry out the work, we reserve the right to make a charge for the full cost of the visit.

Any calls cancelled without 24 hours notice may be charged at the full commissioning cost.

Is adequate purpose built ventilation installed?	No
What percentage has this been calculated at?	1100%
Is ventilation mechanical or natural?	Natural
Does the flue comply with BS:6644, BS:5440, IGE UP/10 & CE Approved?	Yes
How is the flue installed?	Vertically
Has the electrical supply been connected with option to isolate?	Yes
Has water been connected, boiler filled and air removed?	Yes
Has the gas been connected and purged?	Yes
Have external controls been commissioned & operational?	Yes
Is a permanent light available in the boiler room?	Yes
Is the boiler showing any faults?	No
Is the boiler showing any faults?	No
Is the boiler fully accessible?	Yes
Is adequate onsite parking available?	Yes

Has the system been cleansed before installation?	Yes
Has the system been dosed since installation?	Yes
Additional site information	

COST BREAKDOWN			
Commissioning costs			
Heat 2	£0.00		
Total Commissioning Costs	£0.00		
Site induction costs			
20 minute induction	£0.00		
Additional	£0.00		
Total Induction Costs	£0.00		
Total Costs	20.03		

CONFIRMATION BY		
Full name Paul Kelley	Email address paulkelley@live.com	

I confirm that I have completed this form as accurately as possible and that any incorrect information provided may lead to delays and/or return visits, which may be chargeable. I am aware that my requested commissioning date may not be available.

Confirmation of your visit date will be supplied within 2 working days

I confirm I have read the Terms & Conditions of use for keston.co.uk. As a data

controller, Keston Boilers Ltd take the protection of your personal data seriously. To view our Privacy Policy, please click here.		