

COMMISSIONING REQUEST FORM

Please be aware the boiler must be commissioned within 3 months of the installation date to qualify for the full warranty.

SITE DETAILS

Site contact name

Flavio

Site name

Alberici

Site contact number 1

+447411920058

Site contact number 2

07712537140

Site address

50 Joydens Wood Road

Site Postcode

DA5 2HT

BOILER 1

Boiler model

Heat 2

Output

55kW

Full serial number

AFL22082200000258

Date code

24/11/20

Installation date

4-Feb-21

Purchase date

11-Jan-21

Merchant purchased from

BSS

Branch

Wandsworth

Installed options

BACnet gateway

BOILER 2

Boiler model

Heat 2

Output

55kW

Full serial number

AFL22082200000257

Date code

24/11/20

Installation date

4-Feb-21

Purchase date

11-Jan-21

Merchant purchased from
BSS

Branch
Wandsworth

**BECAUSE YOU SELECTED MORE THAN ONE HEAT 2,
PLEASE COMPLETE THE BELOW FIELDS.**

Varican Gateway Master kit fitted?

No

Varican Gateway Slave kit(s) fitted?

No

Extension Module kit fitted?

No

Has a Frame and Header kit been used in the installation?

No

Which kit was used?

Flow Sensor Immersion Pocket kit fitted?

Yes

Has a Keston Low Loss Header been used?

No

Flow Sensor Strap On kit fitted?

No

0-10V Pump kit fitted?

No

INSTALLER DETAILS

Contact name
Flavio

Contact number
07411920058

Company name

www.fmalondon.co.uk

Email address

flavio@fmalondon.co.uk

Company Gas Safe Registration

629420

Company address

50 Joydens Wood Road

Company Postcode

DA5 2HT

APPOINTMENT DETAILS**Requested visit date**

15/02/2021

Is a Site Induction necessary?

No

Do our engineers require CSCS cards?

No

Are Risk Assessment / Method Statements required?

No

Please note the system must be cold and have sufficient heat load so all boilers can be fired full rate

REPORTS

Please provide at least 2 email addresses for the report and warranty certificate (where applicable) upon completion of a successful commissioning

Email address 1

flavio@fmalondon.co.uk

Email address 2

accounts@fmalondon.co.uk

Email address 3

info@fmalondon.co.uk

Are you happy to receive information alongside this report detailing our service & care packages?

No

INSTALLATION DETAILS

All of the below must be completed for us to carry out the commissioning.

Please give details of any special instructions in the box provided at the bottom.

Should we be unable to carry out the work, we reserve the right to make a charge for the full cost of the visit.

Any calls cancelled without 24 hours notice may be charged at the full commissioning cost.

Is adequate purpose built ventilation installed?	No
---	----

What percentage has this been calculated at?	100%
---	------

Is ventilation mechanical or natural?	Natural
--	---------

Does the flue comply with BS:6644, BS:5440, IGE UP/10 & CE Approved?	Yes
---	-----

How is the flue installed?	Horizontally
-----------------------------------	--------------

Has the electrical supply been connected with option to isolate?	Yes
---	-----

Has water been connected, boiler filled and air removed?	Yes
---	-----

Has the gas been connected and purged?	Yes
---	-----

Have external controls been	Yes
------------------------------------	-----

commissioned & operational?

Is a permanent light available in the boiler room? Yes

Is the boiler showing any faults? No

Is the boiler showing any faults? No

Is the boiler fully accessible? Yes

Is adequate onsite parking available? Yes

Has the system been cleansed before installation? Yes

Has the system been dosed since installation? Yes

Additional site information

Boiler are connected via BMS Priva controls
0-10v

COST BREAKDOWN

Commissioning costs

Heat 2 £125.00

Heat 2 £60.00

Total Commissioning Costs £185.00

Site induction costs

20 minute induction £0.00

Additional £0.00

Total Induction Costs £0.00

Total Costs £185.00

CONFIRMATION BY

Full name

Flavio Alberici

Email address

flavio@fmalondon.co.uk

I confirm that I have completed this form as accurately as possible and that any incorrect information provided may lead to delays and/or return visits, which may be chargeable. I am aware that my requested commissioning date may not be available.

Confirmation of your visit date will be supplied within 2 working days

I confirm I have read the Terms & Conditions of use for keston.co.uk. As a data controller, Keston Boilers Ltd take the protection of your personal data seriously. To view our Privacy Policy, please [click here](#).