

COMMISSIONING REQUEST FORM

Please be aware the boiler must be commissioned within 3 months of the installation date to qualify for the full warranty.

SITE DETAILS

Site contact name

Paul

Site name

Anderson

Site contact number 1

07867 315361

Site contact number 2

44 1484 483000

Site address

7 Northumberland St, Huddersfield HD1
1RL

Site Postcode

HD1 1RL

BOILER 1

Boiler model

Heat 2

Output

55kW

Full serial number

AFL22082200004255

Date code

14/04/25

Installation date

1-Sep-25

Purchase date

1-Jul-25

Merchant purchased from

Grahams

Branch

Wakefield

BOILER 2**Boiler model**

Heat 2

Output

55kW

Full serial number

AFL22082200004256

Date code

14/04/25

Installation date

1-Sep-25

Purchase date

1-Jul-25

Merchant purchased from**Branch**

Grahams

Wakefield

BOILER 3

Boiler model

Heat 2

Output

55kW

Full serial number

AFL22082200004253

Date code

14/04/25

Installation date

1-Sep-25

Purchase date

1-Jul-25

Merchant purchased from

Grahams

Branch

Wakefield

BOILER 4

Boiler model

Heat 2

Output

55kW

Full serial number

AFL22082200004254

Date code

14/04/25

Installation date

1-Jul-25

Purchase date

1-Sep-25

Merchant purchased from

grahams

Branch

Wakefield

**BECAUSE YOU SELECTED MORE THAN ONE HEAT 2,
PLEASE COMPLETE THE BELOW FIELDS.****Varican Gateway Master kit fitted?**

No

Varican Gateway Slave kit(s) fitted?

No

Extension Module kit fitted?

No

Has a Frame and Header kit been used in the installation?

Yes

Which kit was used?

Low height kit

Flow Sensor Immersion Pocket kit fitted?

No

Has a Keston Low Loss Header been used?

No

Flow Sensor Strap On kit fitted?

No

0-10V Pump kit fitted?

No

INSTALLER DETAILS

Contact name

ian padgett

Contact number

07881801204

Company name

WAKEFIELD HEATING ENGINEERS
LTD

Email address

ian@wakefieldheatingengineers.co.uk

Company Gas Safe Registration

5805851

Company address

4 BRACKENWOOD ROAD OUTWOOD

Company Postcode

WF1 3TH

APPOINTMENT DETAILS

Requested visit date

26/09/2025

Is a Site Induction necessary?

No

Do our engineers require CSCS cards?

No

Are Risk Assessment / Method Statements required?

No

Please note the system must be cold and have sufficient heat load so all boilers can be fired full rate

REPORTS

Please provide at least 2 email addresses for the report and warranty certificate (where applicable) upon completion of a successful commissioning

Email address 1

ian@wakefieldheatingengineers.co.uk

Email address 2

ian@wakefieldheatingengineers.co.uk

Email address 3

ian@wakefieldheatingengineers.co.uk

Are you happy to receive information alongside this report detailing our service & care packages?

Yes

INSTALLATION DETAILS

All of the below must be completed for us to carry out the commissioning.

Please give details of any special instructions in the box provided at the bottom.

Should we be unable to carry out the work, we reserve the right to make a charge for the full cost of the visit.

Any calls cancelled without 24 hours notice may be charged at the full commissioning cost.

Is adequate purpose built ventilation installed?	Yes
---	-----

What percentage has this been calculated at?	100%
---	------

Is ventilation mechanical or natural?	Natural
--	---------

Does the flue comply with BS:6644, BS:5440, IGE UP/10 & CE Approved?	Yes
How is the flue installed?	Vertically
Has the electrical supply been connected with option to isolate?	Yes
Has water been connected, boiler filled and air removed?	Yes
Has the gas been connected and purged?	Yes
Have external controls been commissioned & operational?	Yes
Is a permanent light available in the boiler room?	Yes
Is the boiler showing any faults?	Yes
Is the boiler showing any faults?	Yes
Please advise below one boiler has flame loss	
Is the boiler fully accessible?	Yes
Is adequate onsite parking available?	Yes
Has the system been cleansed before installation?	Yes
Has the system been dosed since installation?	Yes
Additional site information	

COST BREAKDOWN	
Commissioning costs	
Heat 2	£125.00
Heat 2	£60.00
Total Costs	£605.00

Commissioning costs	£60.00
Total Commissioning Costs	£305.00
Site induction costs	
20 minute induction	£0.00
Additional	£0.00
Total Induction Costs	£0.00
Total Costs	£305.00

CONFIRMATION BY

Full name

ian padgett

Email address

ian@wakefieldheatingengineers.co.uk

I confirm that I have completed this form as accurately as possible and that any incorrect information provided may lead to delays and/or return visits, which may be chargeable. I am aware that my requested commissioning date may not be available.

Confirmation of your visit date will be supplied within 2 working days

I confirm I have read the Terms & Conditions of use for keston.co.uk. As a data controller, Keston Boilers Ltd take the protection of your personal data seriously. To view our Privacy Policy, please [click here](#).