



# COMMISSIONING REQUEST FORM

Please be aware the boiler must be commissioned within 3 months of the installation date to qualify for the full warranty.

## SITE DETAILS

**Site contact name**

Andrew

**Site name**

Arena Business Centre

**Site contact number 1**

07786234601

**Site contact number 2**

01202 582151

**Site address**

Arena Business Centre  
Holyrood Close Poole

**Site Postcode**

BH17 7FJ

# BOILER 1

**Boiler model**

Heat

**Output**

55kW

**Full serial number**

ZU20863400009035

**Date code**

6/11/19

**Installation date**

20-Dec-19

**Purchase date**

26-Nov-20

**Merchant purchased from**

City Plumbing

**Branch**

Bournemouth

**Installed options**

Outside sensor kit

## BOILER 2

**Boiler model**

Heat

**Output**

55kW

**Full serial number**

ZU20863400008895

**Date code**

14/10/19

**Installation date**

20-Dec-19

**Purchase date**

28-Nov-19

**Merchant purchased from**

City Plumbing

**Branch**

Bournemouth

**Installed options**

Outside sensor kit

**BECAUSE YOU SELECTED MORE THAN ONE  
HEAT, PLEASE COMPLETE THE BELOW  
FIELDS.**

**Modulating sequencer kit**

Yes

**How many**

1

**Sequencer 6 zone expansion kit**

No

**Has a Frame and Header kit been used in the installation?**

No

**Type**

**INSTALLER DETAILS**

**Contact name**

Andrew

**Contact number**

07786234601

**Company name**

Beck Plumbing and Heating  
Ltd

**Email address**

office@becksplumbing.co.uk

## Company Gas Safe Registration

59653

### Company address

Unit 2 West Howe Industrial  
Estate Elliott Rd  
Bournemouth

### Company Postcode

BH11 8JX

## APPOINTMENT DETAILS

### Requested visit date

07/02/2020

### Is a Site Induction necessary?

No

### Do our engineers require CSCS cards?

No

### Are Risk Assessment / Method Statements required?

Yes

Please note the system must be cold and have sufficient heat load so all

boilers can be fired full rate

## REPORTS

Please provide at least 2 email addresses for the report and warranty certificate (where applicable) upon completion of a successful commissioning

**Email address 1**

andrew@becksmep.com

**Email address 2**

office@becksplumbing.co.uk

**Email address 3**

office@becksmep.com

**Are you happy to receive information alongside this report detailing our service & care packages?**

Yes

## INSTALLATION DETAILS

All of the below must be completed for us to carry out the commissioning.

Please give details of any special instructions in the box provided at the bottom.

Should we be unable to carry out the work, we reserve the right to make a charge for the full cost of the visit.

Any calls cancelled without 24 hours notice may be charged at the full commissioning cost.

<b>Is adequate purpose built ventilation installed?</b>	Yes
<b>What percentage has this been calculated at?</b>	50%
<b>Is ventilation mechanical or natural?</b>	Mechanical
<b>Does the flue comply with BS:6644, BS:5440, IGE UP/10 &amp; CE Approved?</b>	Yes
<b>How is the flue installed?</b>	Horizontally
<b>Has the electrical supply been connected with option to isolate?</b>	Yes
<b>Has water been connected, boiler filled and air removed?</b>	Yes
<b>Has the gas been connected and purged?</b>	Yes
<b>Have external controls been commissioned &amp; operational?</b>	No
<b>Is a permanent light available in the boiler room?</b>	Yes
<b>Is the boiler showing any</b>	No

faults?

Is the boiler showing any faults? No

Is the boiler fully accessible? Yes

Is adequate onsite parking available? Yes

Has the system been cleansed before installation? Yes

Has the system been dosed since installation? Yes

**Additional site information**

Sequencer fitted and not commissioned, please set this up as promised by local rep.

**COST BREAKDOWN**

**Commissioning costs**

Heat £125.00

Heat £60.00

Total Commissioning Costs £185.00

**Site induction costs**



20 minute induction <b>Commissioning costs</b>	£0.00
Additional	£0.00
Total Induction Costs	£0.00
<b>Total Costs</b>	<b>£185.00</b>

## CONFIRMATION BY

**Full name**

Andrew Rockett

**Email address**

office@becksplumbing.co.uk

**I confirm that I have completed this form as accurately as possible and that any incorrect information provided may lead to delays and/or return visits, which may be chargeable. I am aware that my requested commissioning date may not be available.**

Confirmation of your visit date will be supplied within 2 working days

**I confirm I have read the Terms & Conditions of use for keston.co.uk. As a data controller, Keston Boilers Ltd take the protection of your personal data seriously. To view our Privacy Policy, please click here.**