

COMMISSIONING REQUEST FORM

Please be aware the boiler must be commissioned within 3 months of the installation date to qualify for the full warranty.

SITE DETAILS

Site contact name

Kirk Oxtoby

Site name

Ashlar mount

Site contact number 1

07999572089

Site contact number 2

0174422624

Site address

116 St James Road, Rainhill, Prescot
Merseyside

Site Postcode

L35 0PG

BOILER 1

Boiler model

Heat 2

Output

55kW

Full serial number

AFL22082200004365

Date code

09/06/25

Installation date

12-Sep-25

Purchase date

28-Aug-25

Merchant purchased from

wolsley

Branch

Warrington

Installed options

Outside sensor kit

BOILER 2**Boiler model**

Heat 2

Output

55kW

Full serial number

AFL22082200004364

Date code

10/06/25

Installation date**Purchase date**

12-Sep-25

28-Aug-25

Merchant purchased from
wolsley

Branch
Warrington

Installed options
Outside sensor kit

**BECAUSE YOU SELECTED MORE THAN ONE HEAT 2,
PLEASE COMPLETE THE BELOW FIELDS.**

Varican Gateway Master kit fitted?

No

Varican Gateway Slave kit(s) fitted?

No

Extension Module kit fitted?

No

Has a Frame and Header kit been used in the installation?

No

Which kit was used?

Flow Sensor Immersion Pocket kit fitted?

No

Has a Keston Low Loss Header been used?

No

Flow Sensor Strap On kit fitted?

Yes

0-10V Pump kit fitted?

No

INSTALLER DETAILS

Contact name

Kirk Oxtoby

Contact number

07999572089

Company name

Derbyshires plumbing and heating

Email address

kirk@dphgas.co.uk

Company Gas Safe Registration

11345

Company addressUNIT 2 ROUNDWOOD TRADE PARK
ROUNDWOOD DRIVE**Company Postcode**

WA9 5XU

APPOINTMENT DETAILS

Requested visit date

27/10/2025

Is a Site Induction necessary?

No

Do our engineers require CSCS cards?

No

Are Risk Assessment / Method Statements required?

No

Please note the system must be cold and have sufficient heat load so all boilers can be fired full rate

REPORTS

Please provide at least 2 email addresses for the report and warranty certificate (where applicable) upon completion of a successful commissioning

Email address 1

kirk@dphgas.co.uk

Email address 2

ste@dphgas.co.uk

Email address 3

info@dphgas.co.uk

Are you happy to receive information alongside this report detailing our service & care packages?

No

INSTALLATION DETAILS

All of the below must be completed for us to carry out the commissioning.

Please give details of any special instructions in the box provided at the bottom.

Should we be unable to carry out the work, we reserve the right to make a charge for the full cost of the visit.

Any calls cancelled without 24 hours notice may be charged at the full commissioning cost.

Is adequate purpose built ventilation installed?

Yes

What percentage has this been calculated at?

100%

Is ventilation mechanical or natural?

Natural

Does the flue comply with BS:6644, BS:5440, IGE UP/10 & CE Approved?

Yes

How is the flue installed?

Horizontally

Has the electrical supply been connected

Yes

with option to isolate?

Has water been connected, boiler filled and air removed? Yes

Has the gas been connected and purged? Yes

Have external controls been commissioned & operational? Yes

Is a permanent light available in the boiler room? Yes

Is the boiler showing any faults? No

Is the boiler showing any faults? No

Is the boiler fully accessible? Yes

Is adequate onsite parking available? Yes

Has the system been cleansed before installation? Yes

Has the system been dosed since installation? Yes

Additional site information

COST BREAKDOWN

Commissioning costs

Heat 2 £125.00

Heat 2 £60.00

Total Commissioning Costs £185.00

Site induction costs

20 minute induction £0.00

Additional £0.00

Total Costs £185.00

Total Induction Costs Commissioning costs	£0.00
Total Costs	£185.00

CONFIRMATION BY

Full name

Kirk Oxtoby

Email address

kirk@dphgas.co.uk

I confirm that I have completed this form as accurately as possible and that any incorrect information provided may lead to delays and/or return visits, which may be chargeable. I am aware that my requested commissioning date may not be available.

Confirmation of your visit date will be supplied within 2 working days

I confirm I have read the Terms & Conditions of use for keston.co.uk. As a data controller, Keston Boilers Ltd take the protection of your personal data seriously. To view our Privacy Policy, please click [here](#).