

COMMISSIONING REQUEST FORM

Please be aware the boiler must be commissioned within 3 months of the installation date to qualify for the full warranty.

SITE DETAILS

Site contact name

Nigel Baker

Site name

Astor Hall

Site contact number 1

01752562729

Site contact number 2

07860268056

Site address

157 Devonport Road, Stoke Plymouth

Site Postcode

PL1 5RB

BOILER 1

Boiler model

Heat 2

Output

55kW

Full serial number

APL22082200004217

Date code

01/04/25

Installation date

10-Sep-25

Purchase date

27-Aug-25

Merchant purchased from

City plumbing

Branch

Plymouth

Installed options

Safety interlock kit

BOILER 2

Boiler model

Heat 2

Output

55kW

Full serial number

AFL22082200004351

Date code

09/06/25

Installation date

10-Sep-25

Purchase date

27-Aug-25

Merchant purchased from

City Plumbing

Branch

Plymouth

Installed options

Safety interlock kit

**BECAUSE YOU SELECTED MORE THAN ONE HEAT 2,
PLEASE COMPLETE THE BELOW FIELDS.**

Varican Gateway Master kit fitted?

Yes

Varican Gateway Slave kit(s) fitted?

No

Extension Module kit fitted?

No

Has a Frame and Header kit been used in the installation?

Yes

Which kit was used?

Low height kit

Flow Sensor Immersion Pocket kit fitted?

No

Has a Keston Low Loss Header been used?

Yes

Flow Sensor Strap On kit fitted?

Yes

0-10V Pump kit fitted?

No

INSTALLER DETAILS

Contact name

Nigel Baker

Contact number

07860269056

Company name

D & N Plumbing & Heating

Email address

njheating@hotmail.com

Company Gas Safe Registration

8676

Company address

15 Barton Avenue Keyham

Company Postcode

PL2 1NY

APPOINTMENT DETAILS

Requested visit date

15/10/2025

Is a Site Induction necessary?

No

Do our engineers require CSCS cards?

No

Are Risk Assessment / Method Statements required?

No

Please note the system must be cold and have sufficient heat load so all boilers can be fired full rate

REPORTS

Please provide at least 2 email addresses for the report and warranty certificate (where applicable) upon completion of a successful commissioning

Email address 1

njheating@hotmail.com

Email address 2

njheating@hotmail.com

Email address 3

njheating@hotmail.com

Are you happy to receive information alongside this report detailing our service & care packages?

Yes

INSTALLATION DETAILS

All of the below must be completed for us to carry out the commissioning.

Please give details of any special instructions in the box provided at the bottom.

Should we be unable to carry out the work, we reserve the right to make a charge for the full cost of the visit.

Any calls cancelled without 24 hours notice may be charged at the full commissioning cost.

Is adequate purpose built ventilation installed?	Yes
---	-----

What percentage has this been calculated at?	75%
---	-----

Is ventilation mechanical or natural?	Natural
--	---------

Does the flue comply with BS:6644, BS:5440, IGE UP/10 & CE Approved?	Yes
---	-----

How is the flue installed?	Horizontally
-----------------------------------	--------------

Has the electrical supply been connected	Yes
---	-----

with option to isolate?

Has water been connected, boiler filled and air removed? Yes

Has the gas been connected and purged? Yes

Have external controls been commissioned & operational? Yes

Is a permanent light available in the boiler room? Yes

Is the boiler showing any faults? No

Is the boiler showing any faults? No

Is the boiler fully accessible? No

Is adequate onsite parking available? Yes

Has the system been cleansed before installation? Yes

Has the system been dosed since installation? Yes

Additional site information

COST BREAKDOWN

Commissioning costs

Heat 2 £125.00

Heat 2 £60.00

Total Commissioning Costs £185.00

Site induction costs

20 minute induction £0.00

Additional £0.00

Total Costs £185.00

Total Induction Costs Commissioning costs	£0.00
Total Costs	£185.00

CONFIRMATION BY

Full name

Nigel Baker

Email address

njheating@hotmail.com

I confirm that I have completed this form as accurately as possible and that any incorrect information provided may lead to delays and/or return visits, which may be chargeable. I am aware that my requested commissioning date may not be available.

Confirmation of your visit date will be supplied within 2 working days

I confirm I have read the Terms & Conditions of use for keston.co.uk. As a data controller, Keston Boilers Ltd take the protection of your personal data seriously. To view our Privacy Policy, please click [here](#).