



COMMISSIONING REQUEST FORM

Please be aware the boiler must be commissioned within 3 months of the installation date to qualify for the full warranty.

SITE DETAILS

Site contact name

Bill

Site name

Balconette

Site contact number 1

07415386478

Site contact number 2

07415386478

Site address

Balconette Unit 6 Systems
House, Eastbourne Road

Site Postcode

RH7 6JP

BOILER 1

Boiler model

Heat

Output

55kW

Full serial number

Zu20863400009910

Date code

14/09/20

Installation date

20-Nov-20

Purchase date

20-Nov-20

Merchant purchased from

Bss

Branch

Croydkn

Is a Keston 28mm System Filter fitted

Yes

INSTALLER DETAILS

Contact name

Bill Ashton

Contact number

07415386478

Company name

Wn plumbing

Email address

bill@wnpd.co.uk

Company Gas Safe Registration

618650

Company address

Southcot, godstone road,
lingfield

Company Postcode

Rh76bt

APPOINTMENT DETAILS

Requested visit date

01/12/2020

Is a Site Induction necessary?

No

Do our engineers require CSCS cards?

No

Are Risk Assessment / Method Statements required?

No

Please note the system must be cold and have sufficient heat load so all boilers can be fired full rate

REPORTS

Please provide at least 2 email addresses for the report and warranty certificate (where applicable) upon completion of a successful commissioning

Email address 1

bill@wnpd.co.uk

Email address 2

info@wnod.co.uk

Are you happy to receive information alongside this report detailing our service & care packages?

Yes

INSTALLATION DETAILS

All of the below must be completed for us to carry out the commissioning.

Please give details of any special instructions in the box provided at the bottom.

Should we be unable to carry out the work, we reserve the right to make a charge for the full cost of the visit.

Any calls cancelled without 24 hours notice may be charged at the full commissioning cost.

Is adequate purpose built ventilation installed?	Yes
---	-----

What percentage has this been calculated at?	100%
---	------

Is ventilation mechanical or natural?	Natural
--	---------

Does the flue comply with BS:6644, BS:5440, IGE UP/10 & CE Approved?	Yes
---	-----

How is the flue installed?	Horizontally
-----------------------------------	--------------

Has the electrical supply been connected with option to isolate?	Yes
---	-----

Has water been connected, boiler filled and air removed?	Yes
---	-----

Has the gas been connected and purged? Yes

Have external controls been commissioned & operational? Yes

Is a permanent light available in the boiler room? Yes

Is the boiler showing any faults? No

Is the boiler showing any faults? No

Is the boiler fully accessible? Yes

Is adequate onsite parking available? Yes

Has the system been cleansed before installation? Yes

Has the system been dosed since installation? Yes

Additional site information

COST BREAKDOWN

Commissioning costs

Heat

£0.00

Total Costs

00.00

Total Commissioning Costs Commissioning costs	£0.00
Site induction costs	
20 minute induction	£0.00
Additional	£0.00
Total Induction Costs	£0.00
Total Costs	£0.00

CONFIRMATION BY

Full name

Bill Ashton

Email address

bill@wnpd.co.uk

I confirm that I have completed this form as accurately as possible and that any incorrect information provided may lead to delays and/or return visits, which may be chargeable. I am aware that my requested commissioning date may not be available.

Confirmation of your visit date will be supplied within 2 working days

I confirm I have read the Terms & Conditions of use for keston.co.uk. As a data controller, Keston Boilers Ltd take the protection of your personal data seriously. To view our Privacy Policy, please click here.

