

COMMISSIONING REQUEST FORM

Please be aware the boiler must be commissioned within 3 months of the installation date to qualify for the full warranty.

SITE DETAILS

Site contact name

Kevin richardson

Site name

Bishop stopford school

Site contact number 1

07931742424

Site contact number 2

07779710982

Site address

The headlands Kettering

Site Postcode

Nn15 6bj

BOILER 1

Boiler model

Heat 2

Output

55kW

Full serial number

AFL22002200000261

Date code

24/11/20

Installation date

18-Aug-21

Purchase date

23-Jul-21

Merchant purchased from

Bss

Branch

Northampton

BOILER 2

Boiler model

Heat 2

Output

55kW

Full serial number

AFL22082200000263

Date code

04/12/20

Installation date

18-Aug-21

Purchase date

23-Jul-21

Merchant purchased from

Bss

Branch

Northampton

BOILER 3

Boiler model

Heat 2

Output

55kW

Full serial number

AFL22082200000267

Date code

04/12/20

Installation date

18-Aug-21

Purchase date

23-Jul-21

Merchant purchased from

Bss

Branch

Northampton

**BECAUSE YOU SELECTED MORE THAN ONE HEAT 2,
PLEASE COMPLETE THE BELOW FIELDS.**

Varican Gateway Master kit fitted?

No

Varican Gateway Slave kit(s) fitted?

No

Extension Module kit fitted?

No

Has a Frame and Header kit been used in the installation?

No

Which kit was used?

Flow Sensor Immersion Pocket kit fitted?

Yes

Has a Keston Low Loss Header been used?

No

Flow Sensor Strap On kit fitted?

No

0-10V Pump kit fitted?

No

INSTALLER DETAILS

Contact name

Kevin

Contact number

07931742424

Company name

EBK mechanical services ltd

Email address

kevwolf61@gmail.com

Company Gas Safe Registration

637813

Company address

2 Waterhouse gardens Kettering

Company Postcode

Nn155tu

APPOINTMENT DETAILS

Requested visit date

28/09/2021

Is a Site Induction necessary?

No

Do our engineers require CSCS cards?

No

Are Risk Assessment / Method Statements required?

No

Please note the system must be cold and have sufficient heat load so all boilers can be fired full rate

REPORTS

Please provide at least 2 email addresses for the report and warranty certificate (where applicable) upon completion of a successful commissioning

Email address 1

kevwolf61@gmail.com

Email address 2

plongland@bishopstopford.com

Are you happy to receive information alongside this report detailing our service & care packages?

No

INSTALLATION DETAILS

All of the below must be completed for us to carry out the commissioning.

Please give details of any special instructions in the box provided at the bottom.

Should we be unable to carry out the work, we reserve the right to make a charge for the full cost of the visit.

Any calls cancelled without 24 hours notice may be charged at the full commissioning cost.

Is adequate purpose built ventilation installed?	Yes
---	-----

What percentage has this been calculated at?	100%
---	------

Is ventilation mechanical or natural?	Natural
--	---------

Does the flue comply with BS:6644, BS:5440, IGE UP/10 & CE Approved?	Yes
---	-----

How is the flue installed?	Vertically
-----------------------------------	------------

Has the electrical supply been connected with option to isolate?	Yes
---	-----

Has water been connected, boiler filled and air removed?	Yes
---	-----

Has the gas been connected and purged?	Yes
---	-----

Have external controls been commissioned & operational?	Yes
--	-----

Is a permanent light available in the boiler room?	Yes
---	-----

Is the boiler showing any faults?	No
--	----

Is the boiler showing any faults?	No
--	----

Is the boiler fully accessible?	Yes
--	-----

Is adequate onsite parking available?	Yes
--	-----

Has the system been cleansed before installation?	Yes
--	-----

Has the system been dosed since installation?	Yes
--	-----

Additional site information

COST BREAKDOWN

Commissioning costs	
----------------------------	--

Heat 2 Commissioning costs	£125.00
Heat 2	£60.00
Heat 2	£60.00
Total Commissioning Costs	£245.00
Site induction costs	
20 minute induction	£0.00
Additional	£0.00
Total Induction Costs	£0.00
Total Costs	£245.00

CONFIRMATION BY

Full name

Kevin richardson

Email address

kevwolf61@gmail.com

I confirm that I have completed this form as accurately as possible and that any incorrect information provided may lead to delays and/or return visits, which may be chargeable. I am aware that my requested commissioning date may not be available.

Confirmation of your visit date will be supplied within 2 working days

I confirm I have read the Terms & Conditions of use for keston.co.uk. As a data controller, Keston Boilers Ltd take the protection of your personal data seriously. To view our Privacy Policy, please click here.