

COMMISSIONING REQUEST FORM

Please be aware the boiler must be commissioned within 3 months of the installation date to qualify for the full warranty.

SITE DETAILS

Site contact name

Diane Thompson

Site name

Butler House

Site contact number 1

02077353935

Site contact number 2

02083307716

Site address

Butler House Lothian Road London

Site Postcode

SW9 6TZ

BOILER 1

Boiler model

Heat 2

Output

55kW

Full serial number

AFL22082200001317

Date code

20/01/22

Installation date

1-Apr-22

Purchase date

9-Mar-22

Merchant purchased from

City Plumbing

Branch

Epsom

BOILER 2

Boiler model

Heat 2

Output

55kW

Full serial number

AFL22082200001334

Date code

20/01/22

Installation date

1-Apr-22

Purchase date

9-Mar-22

Merchant purchased from

City Plumbing

Branch

Epsom

BOILER 3

Boiler model

Heat 2

Output

55kW

Full serial number

AFL22082200001318

Date code

20/01/22

Installation date

1-Apr-22

Purchase date

9-Mar-22

Merchant purchased from

City Plumbing

Branch

Epsom

BOILER 4

Boiler model

Heat 2

Output

55kW

Full serial number

AFL22082200001222

Date code

15/12/21

Installation date

1-Apr-22

Purchase date

9-Mar-22

Merchant purchased from

City Plumbing

Branch

Epsom

**BECAUSE YOU SELECTED MORE THAN ONE HEAT 2,
PLEASE COMPLETE THE BELOW FIELDS.**

Varican Gateway Master kit fitted?

No

Varican Gateway Slave kit(s) fitted?

No

Extension Module kit fitted?

No

Has a Frame and Header kit been used in the installation?

No

Which kit was used?

Flow Sensor Immersion Pocket kit fitted?

No

Has a Keston Low Loss Header been used?

Yes

Flow Sensor Strap On kit fitted?

Yes

0-10V Pump kit fitted?

No

INSTALLER DETAILS

Contact name

Daniel Steer

Contact number

07825066973

Company name

Capitol Engineering Services Ltd

Email address

colin.elson@thecapitolgroup.co.uk

Company Gas Safe Registration

113500

Company address

Capitol House 232 Tolworth Rise South
Tolworth Surrey

Company Postcode

KT5 9ND

APPOINTMENT DETAILS

Requested visit date

12/05/2022

Is a Site Induction necessary?

No

Do our engineers require CSCS cards?

No

Are Risk Assessment / Method Statements required?

No

Please note the system must be cold and have sufficient heat load so all boilers can be fired full

rate

REPORTS

Please provide at least 2 email addresses for the report and warranty certificate (where applicable) upon completion of a successful commissioning

Email address 1

colin.elson@thecapitolgroup.co.uk

Email address 2

daniel.steer@thecapitolgroup.co.uk

Are you happy to receive information alongside this report detailing our service & care packages?

No

INSTALLATION DETAILS

All of the below must be completed for us to carry out the commissioning.

Please give details of any special instructions in the box provided at the bottom.

Should we be unable to carry out the work, we reserve the right to make a charge for the full cost of the visit.

Any calls cancelled without 24 hours notice may be charged at the full commissioning cost.

Is adequate purpose built ventilation installed? Yes

What percentage has this been calculated at? 100%

Is ventilation mechanical or natural? Natural

Does the flue comply with BS:6644, BS:5440, IGE UP/10 & CE Approved? Yes

How is the flue installed? Horizontally

Has the electrical supply been connected with option to isolate? Yes

Has water been connected, boiler filled and air removed?	Yes
Has the gas been connected and purged?	Yes
Have external controls been commissioned & operational?	Yes
Is a permanent light available in the boiler room?	Yes
Is the boiler showing any faults?	No
Is the boiler showing any faults?	No
Is the boiler fully accessible?	Yes
Is adequate onsite parking available?	Yes
Has the system been cleansed before installation?	Yes
Has the system been dosed since installation?	Yes
Additional site information	

COST BREAKDOWN	
Commissioning costs	
Heat 2	£125.00
Heat 2	£60.00
Heat 2	£60.00
Heat 2	£60.00
Total Commissioning Costs	£305.00
Site induction costs	
20 minute induction	£0.00

Additional Commissioning costs	£0.00
Total Induction Costs	£0.00
Total Costs	£305.00

CONFIRMATION BY

Full name Colin Elson	Email address colin.elson@thecapitolgroup.co.uk
---------------------------------	---

I confirm that I have completed this form as accurately as possible and that any incorrect information provided may lead to delays and/or return visits, which may be chargeable. I am aware that my requested commissioning date may not be available.

Confirmation of your visit date will be supplied within 2 working days

I confirm I have read the Terms & Conditions of use for keston.co.uk. As a data controller, Keston Boilers Ltd take the protection of your personal data seriously. To view our Privacy Policy, please click here.