

COMMISSIONING REQUEST FORM

Please be aware the boiler must be commissioned within 3 months of the installation date to qualify for the full warranty.

SITE DETAILS

Site contact name

07999572089

Site name

Cae Glass

Site contact number 1

07999572089

Site contact number 2

0174422624

Site address

82 Vale street, Denbigh

Site Postcode

LL16 3BW

BOILER 1

Boiler model

Heat 2

Output

45kW

Full serial number

AFL22082100002655

Date code

28/02/25

Installation date

4-Aug-25

Purchase date

17-Jun-25

Merchant purchased from

Cumbria Heating

Branch

Warrington

BOILER 2

Boiler model

Heat 2

Output

45kW

Full serial number

AFL22082100002688

Date code

10/03/25

Installation date

4-Aug-25

Purchase date

17-Jun-25

Merchant purchased from

Cumbria Heating

Branch

Warrington

**BECAUSE YOU SELECTED MORE THAN ONE HEAT 2,
PLEASE COMPLETE THE BELOW FIELDS.**

Varican Gateway Master kit fitted?

No

Varican Gateway Slave kit(s) fitted?

No

Extension Module kit fitted?

No

Has a Frame and Header kit been used in the installation?

No

Which kit was used?

Flow Sensor Immersion Pocket kit fitted?

Yes

Has a Keston Low Loss Header been used?

No

Flow Sensor Strap On kit fitted?

Yes

0-10V Pump kit fitted?

Yes

INSTALLER DETAILS

Contact name

Kirk Oxtoby

Contact number

07999572089

Company name

Derbyshires plumbing and heating

Email address

kirk@dphgas.co.uk

Company Gas Safe Registration

11345

Company addressUNIT 2 ROUNDWOOD TRADE PARK
ROUNDWOOD DRIVE**Company Postcode**

WA9 5XU

APPOINTMENT DETAILS**Requested visit date**

21/08/2025

Is a Site Induction necessary?

No

Do our engineers require CSCS cards?

No

Are Risk Assessment / Method Statements required?

No

Please note the system must be cold and have sufficient heat load so all boilers can be fired full rate

REPORTS

Please provide at least 2 email addresses for the report and warranty certificate (where applicable) upon completion of a successful commissioning

Email address 1

kirk@dphgas.co.uk

Email address 2

info@dphgas.co.uk

Email address 3

kirk@dphgas.co.uk

Are you happy to receive information alongside this report detailing our service & care packages?

No

INSTALLATION DETAILS

All of the below must be completed for us to carry out the commissioning.

Please give details of any special instructions in the box provided at the bottom.

Should we be unable to carry out the work, we reserve the right to make a charge for the full cost of the visit.

Any calls cancelled without 24 hours notice may be charged at the full commissioning cost.

Is adequate purpose built ventilation installed?	Yes
---	-----

What percentage has this been calculated at?	100%
---	------

Is ventilation mechanical or natural?	Natural
--	---------

Does the flue comply with BS:6644, BS:5440, IGE UP/10 & CE Approved?	Yes
---	-----

How is the flue installed?	Vertically
-----------------------------------	------------

Has the electrical supply been connected with option to isolate?	Yes
---	-----

Has water been connected, boiler filled and air removed?	Yes
---	-----

Has the gas been connected and purged?	Yes
---	-----

Have external controls been commissioned & operational?	Yes
--	-----

Is a permanent light available in the boiler room?	Yes
---	-----

Is the boiler showing any faults?	No
Is the boiler showing any faults?	No
Is the boiler fully accessible?	Yes
Is adequate onsite parking available?	Yes
Has the system been cleansed before installation?	Yes
Has the system been dosed since installation?	Yes
Additional site information	

COST BREAKDOWN	
Commissioning costs	
Heat 2	£125.00
Heat 2	£60.00
Total Commissioning Costs	£185.00
Site induction costs	
20 minute induction	£0.00
Additional	£0.00
Total Induction Costs	£0.00
Total Costs	£185.00

CONFIRMATION BY	
Full name	Email address

Kirk Oxtoby

kirk@dphgas.co.uk

I confirm that I have completed this form as accurately as possible and that any incorrect information provided may lead to delays and/or return visits, which may be chargeable. I am aware that my requested commissioning date may not be available.

Confirmation of your visit date will be supplied within 2 working days

I confirm I have read the Terms & Conditions of use for keston.co.uk. As a data controller, Keston Boilers Ltd take the protection of your personal data seriously. To view our Privacy Policy, please [click here](#).