

COMMISSIONING REQUEST FORM

Please be aware the boiler must be commissioned within 3 months of the installation date to qualify for the full warranty.

SITE DETAILS

Site contact name

Reg Bugler

Site name

Clearwater

Site contact number 1

01202 731514

Site contact number 2

07967343433

Site address

20 Whitecliff Road Poole Dorset

Site Postcode

BH14 8DU

BOILER 1

Boiler model

Heat 2

Output

55kW

Full serial number

AFL22082200001015

Date code

28/10/21

Installation date

11-Dec-21

Purchase date

11-Nov-21

Merchant purchased from

City Plumbing Supplies

Branch

Poole

Is a Keston 28mm System Filter fitted

Yes

INSTALLER DETAILS

Contact name

Peter Adkins

Contact number

01202673840

Company name

PG Adkins

Email address

pgadkins@outlook.com

Company Gas Safe Registration

59348

Company address

5 Branksea Avenue Hamworthy Dorset

Company Postcode

BH15 4DW

APPOINTMENT DETAILS

Requested visit date

12/01/2022

Is a Site Induction necessary?

No

Do our engineers require CSCS cards?

No

Are Risk Assessment / Method Statements required?

No

Please note the system must be cold and have sufficient heat load so all boilers can be fired full rate

REPORTS

Please provide at least 2 email addresses for the report and warranty certificate (where applicable) upon completion of a successful commissioning

Email address 1

reginaldbugler@btinternet.com

Email address 2

andrew.dickinson@keston.co.uk

Email address 3

andrew.dickinson@keston.co.uk

Are you happy to receive information alongside this report detailing our service & care packages?

Yes

INSTALLATION DETAILS

All of the below must be completed for us to carry out the commissioning.

Please give details of any special instructions in the box provided at the bottom.

Should we be unable to carry out the work, we reserve the right to make a charge for the full cost of the visit.

Any calls cancelled without 24 hours notice may be charged at the full commissioning cost.

Is adequate purpose built ventilation installed? No

What percentage has this been calculated at? 75%

Is ventilation mechanical or natural? Natural

Does the flue comply with BS:6644, BS:5440, IGE UP/10 & CE Approved? Yes

How is the flue installed? Horizontally

Has the electrical supply been connected with option to isolate? Yes

Has water been connected, boiler filled and air removed? Yes

Has the gas been connected and purged? Yes

Have external controls been commissioned & operational? Yes

Is a permanent light available in the boiler room? Yes

Is the boiler showing any faults? No

Is the boiler showing any faults? No

Is the boiler fully accessible? Yes

Is adequate onsite parking available? Yes

Has the system been cleansed before Yes

installation?

Has the system been dosed since installation? Yes

Additional site information

COST BREAKDOWN

Commissioning costs

Heat 2 £0.00

Total Commissioning Costs £0.00

Site induction costs

20 minute induction £0.00

Additional £0.00

Total Induction Costs £0.00

Total Costs £0.00

CONFIRMATION BY

Full name

Reginald Bugler

Email address

reginaldbugler@btinternet.com

I confirm that I have completed this form as accurately as possible and that any incorrect information provided may lead to delays and/or return visits, which may be chargeable. I am aware that my requested commissioning date may not be available.

Confirmation of your visit date will be supplied within 2 working days

I confirm I have read the Terms & Conditions of use for keston.co.uk. As a data controller, Keston Boilers Ltd take the protection of your personal data seriously. To

[view our Privacy Policy, please click here.](#)