

COMMISSIONING REQUEST FORM

Please be aware the boiler must be commissioned within 3 months of the installation date to qualify for the full warranty.

SITE DETAILS

Site contact name

Sarah Mills

Site name

Dodds

Site contact number 1

01162018566

Site contact number 2

07540690213

Site address

32 Friar Lane, Leicester

Site Postcode

LE1 5RA

BOILER 1

Boiler model

Heat 2

Output

55kW

Full serial number

AFL22082200003579

Date code

21/08/24

Installation date

18-Oct-24

Purchase date

1-Oct-24

Merchant purchased from

City Plumbing

Branch

Progress Way

BOILER 2

Boiler model

Heat 2

Output

55kW

Full serial number

AFL22082200003580

Date code

21/08/24

Installation date

18-Oct-24

Purchase date

1-Oct-24

Merchant purchased from

City Plumbing

Branch

Progress Way

**BECAUSE YOU SELECTED MORE THAN ONE HEAT 2,
PLEASE COMPLETE THE BELOW FIELDS.**

Varican Gateway Master kit fitted?

Yes

Varican Gateway Slave kit(s) fitted?

Yes

Extension Module kit fitted?

No

Has a Frame and Header kit been used in the installation?

No

Which kit was used?

Flow Sensor Immersion Pocket kit fitted?

Yes

Has a Keston Low Loss Header been used?

Yes

Flow Sensor Strap On kit fitted?

No

0-10V Pump kit fitted?

No

INSTALLER DETAILS

Contact name

Lawrence Taylor

Contact number

01162877673

Company name

Taylor Plumbing

Email address

info@taylor-pumbing.co.uk

Company Gas Safe Registration

924021

Company address

168 Leicester Road Groby

Company Postcode

LE60DP

APPOINTMENT DETAILS**Requested visit date**

20/12/2024

Is a Site Induction necessary?

No

Do our engineers require CSCS cards?

No

Are Risk Assessment / Method Statements required?

No

Please note the system must be cold and have sufficient heat load so all boilers can be fired full rate

REPORTS

Please provide at least 2 email addresses for the report and warranty certificate (where applicable) upon completion of a successful commissioning

Email address 1

info@taylor-pumbing.co.uk

Email address 2

sarah.mills@dodds-solicitors.co.uk

Are you happy to receive information alongside this report detailing our service & care packages?

No

INSTALLATION DETAILS

All of the below must be completed for us to carry out the commissioning.

Please give details of any special instructions in the box provided at the bottom.

Should we be unable to carry out the work, we reserve the right to make a charge for the full cost of the visit.

Any calls cancelled without 24 hours notice may be charged at the full commissioning cost.

Is adequate purpose built ventilation installed? Yes

What percentage has this been calculated at? 100%

Is ventilation mechanical or natural? Natural

Does the flue comply with BS:6644, BS:5440, IGE UP/10 & CE Approved? Yes

How is the flue installed? Horizontally

Has the electrical supply been connected with option to isolate? Yes

Has water been connected, boiler filled and air removed? Yes

Has the gas been connected and purged? Yes

Have external controls been commissioned & operational? Yes

Is a permanent light available in the boiler room? Yes

Is the boiler showing any faults? No

Is the boiler showing any faults? No

Is the boiler fully accessible? Yes

Is adequate onsite parking available? Yes

Has the system been cleansed before installation?	Yes
---	-----

Has the system been dosed since installation?	Yes
---	-----

Additional site information

Height Restriction

COST BREAKDOWN

Commissioning costs

Heat 2	£125.00
--------	---------

Heat 2	£60.00
--------	--------

Total Commissioning Costs	£185.00
---------------------------	---------

Site induction costs

20 minute induction	£0.00
---------------------	-------

Additional	£0.00
------------	-------

Total Induction Costs	£0.00
-----------------------	-------

Total Costs	£185.00
--------------------	----------------

CONFIRMATION BY

Full name

Lawrence Taylor

Email address

info@taylor-pumbing.co.uk

I confirm that I have completed this form as accurately as possible and that any incorrect information provided may lead to delays and/or return visits, which may be chargeable. I am aware that my requested commissioning date may not be available.

Confirmation of your visit date will be supplied within 2 working days

I confirm I have read the Terms & Conditions of use for keston.co.uk. As a data controller, Keston Boilers Ltd take the protection of your personal data seriously. To view our Privacy Policy, please click here.