

COMMISSIONING REQUEST FORM

Please be aware the boiler must be commissioned within 3 months of the installation date to qualify for the full warranty.

SITE DETAILS

Site contact name

Stuart mills

Site name

Great orme care home

Site contact number 1

07955963730

Site contact number 2

07795 220072

Site address

Orme view care home 6great orme rd
Llandudno

Site Postcode

LL30 2AR

BOILER 1

Boiler model

Heat 2

Output

55kW

Full serial number

AFL22082200001616

Date code

10/06/22

Installation date

15-Jul-22

Purchase date

6-Jul-22

Merchant purchased from

City plumbing

Branch

Colwyn Bay

BOILER 2**Boiler model**

Heat 2

Output

55kW

Full serial number

AFL22082200001615

Date code

10/06/22

Installation date

15-Jul-22

Purchase date

13-Jul-22

Merchant purchased from**Branch**

City plumbing

Colwyn Bay

**BECAUSE YOU SELECTED MORE THAN ONE HEAT 2,
PLEASE COMPLETE THE BELOW FIELDS.**

Varican Gateway Master kit fitted?

Yes

Varican Gateway Slave kit(s) fitted?

Yes

Extension Module kit fitted?

No

Has a Frame and Header kit been used in the installation?

Yes

Which kit was used?

Standard height kit

Flow Sensor Immersion Pocket kit fitted?

Yes

Has a Keston Low Loss Header been used?

No

Flow Sensor Strap On kit fitted?

No

0-10V Pump kit fitted?

No

INSTALLER DETAILS

Contact name

Stuart Mills

Contact number

07955963730

Company name

Email address

Stuart Mills heating

Stuartmillsheating@gmail.com

Company Gas Safe Registration

525581

Company address

103 Glan Y Mor rd

Company Postcode

LL30 3PH

APPOINTMENT DETAILS

Requested visit date

23/08/2022

Is a Site Induction necessary?

No

Do our engineers require CSCS cards?

No

Are Risk Assessment / Method Statements required?

No

Please note the system must be cold and have sufficient heat load so all boilers can be fired full rate

REPORTS

Please provide at least 2 email addresses for the report and warranty certificate (where applicable) upon completion of a successful commissioning

--	--

Email address 1

Stuartmillsheating@gmail.com

Email address 2

Stuartmillsheating@gmail.com

Email address 3

Stuartmillsheating@gmail.com

Are you happy to receive information alongside this report detailing our service & care packages?

Yes

INSTALLATION DETAILS

All of the below must be completed for us to carry out the commissioning.

Please give details of any special instructions in the box provided at the bottom.

Should we be unable to carry out the work, we reserve the right to make a charge for the full cost of the visit.

Any calls cancelled without 24 hours notice may be charged at the full commissioning cost.

Is adequate purpose built ventilation installed? Yes

What percentage has this been calculated at? 100%

Is ventilation mechanical or natural? Natural

Does the flue comply with BS:6644, BS:5440, IGE UP/10 & CE Approved? Yes

How is the flue installed? Vertically

Has the electrical supply been connected with option to isolate? Yes

Has water been connected, boiler filled and air removed? Yes

Has the gas been connected and purged? Yes

Have external controls been commissioned & operational? Yes

Is a permanent light available in the boiler room? Yes

Is the boiler showing any faults? Yes

Is the boiler showing any faults? Yes

Please advise below

F32 fault Andrew Dickinson is aware

Is the boiler fully accessible? Yes

Is adequate onsite parking available? Yes

Has the system been cleansed before installation? Yes

Has the system been dosed since installation? Yes

Additional site information

COST BREAKDOWN

Commissioning costs

Heat 2 £125.00

Heat 2 £60.00

Total Commissioning Costs £185.00

Site induction costs

20 minute induction £0.00

Additional £0.00

Total Induction Costs £0.00

Total Costs £185.00

CONFIRMATION BY

Full name

Stuart Mills

Email address

Stuartmillsheating@gmail.com

I confirm that I have completed this form as accurately as possible and that any incorrect information provided may lead to delays and/or return visits, which may be chargeable. I am aware that my requested commissioning date may not be available.

Confirmation of your visit date will be supplied within 2 working days

I confirm I have read the Terms & Conditions of use for keston.co.uk. As a data controller, Keston Boilers Ltd take the protection of your personal data seriously. To view our Privacy Policy, please [click here](#).