

COMMISSIONING REQUEST FORM

Please be aware the boiler must be commissioned within 3 months of the installation date to qualify for the full warranty.

SITE DETAILS

Site contact name

Stephen Duffield

Site name

Heath Farm

Site contact number 1

07843694638

Site contact number 2

07725753216

Site address

Heath Farm College, Queens Avenue,
Maidstone

Site Postcode

ME16 0ER

BOILER 1

Boiler model

Heat 2

Output

55kW

Full serial number

Date code

AFL22082200002840

19/10/23

Installation date

29-Nov-23

Purchase date

12-Nov-23

Merchant purchased from

BSS Aylesford

Branch

Aylesford, Kent

Installed options

Outside sensor kit

BOILER 2

Boiler model

Heat 2

Output

55kW

Full serial number

AFL22082200002839

Date code

19/10/23

Installation date

28-Nov-23

Purchase date

12-Nov-23

Merchant purchased from

BSS

Branch

Aylesford, Kent

Installed options

Outside sensor kit

BECAUSE YOU SELECTED MORE THAN ONE HEAT 2, PLEASE COMPLETE THE BELOW FIELDS.

Varican Gateway Master kit fitted?

Yes

Varican Gateway Slave kit(s) fitted?

Yes

Extension Module kit fitted?

No

Has a Frame and Header kit been used in the installation?

Yes

Which kit was used?

Low height kit

Flow Sensor Immersion Pocket kit fitted?

Yes

Has a Keston Low Loss Header been used?

Yes

Flow Sensor Strap On kit fitted?

No

0-10V Pump kit fitted?

No

INSTALLER DETAILS

Contact name

Brad West

Contact number

07881912203

Company name

Paul Goddard Plumbing & Heating

Email address

steve@paulgoddardplumbingandheating.co.uk

Company Gas Safe Registration

526805

Company address

1 Fisher Street

Company Postcode

ME14 2RQ

APPOINTMENT DETAILS**Requested visit date**

01/12/2023

Is a Site Induction necessary?

No

Do our engineers require CSCS cards?

No

Are Risk Assessment / Method Statements required?

No

Please note the system must be cold and have sufficient heat load so all boilers can be fired full rate

REPORTS

Please provide at least 2 email addresses for the report and warranty certificate (where applicable) upon completion of a successful commissioning

Email address 1

steve@paulgoddardplumbingandheating.co.uk

Email address 2

steve@paulgoddardplumbingandheating.co.uk

Email address 3

steve@paulgoddardplumbingandheating.co.uk

Are you happy to receive information alongside this report detailing our service & care packages?

No

INSTALLATION DETAILS

All of the below must be completed for us to carry out the commissioning.

Please give details of any special instructions in the box provided at the bottom.

Should we be unable to carry out the work, we reserve the right to make a charge for the full cost of the visit.

Any calls cancelled without 24 hours notice may be charged at the full commissioning cost.

Is adequate purpose built ventilation installed?	Yes
---	-----

What percentage has this been calculated at?	50%
---	-----

Is ventilation mechanical or natural?	Natural
--	---------

Does the flue comply with BS:6644, BS:5440, IGE UP/10 & CE Approved?	Yes
---	-----

How is the flue installed?	Horizontally
-----------------------------------	--------------

Has the electrical supply been connected with option to isolate?	Yes
---	-----

Has water been connected, boiler filled and air removed?	Yes
---	-----

Has the gas been connected and purged?	Yes
---	-----

Have external controls been commissioned & operational?	Yes
--	-----

Is a permanent light available in the boiler room?	Yes
---	-----

Is the boiler showing any faults?	No
--	----

Is the boiler showing any faults?	No
--	----

Is the boiler fully accessible?	Yes
--	-----

Is adequate onsite parking available?	Yes
--	-----

Has the system been cleansed before installation?	Yes
--	-----

Has the system been dosed since installation?	Yes
--	-----

Additional site information

Keston Filters have been installed on both boilers

COST BREAKDOWN

Commissioning costs	
Heat 2	£125.00
Heat 2	£60.00
Total Commissioning Costs	£185.00
Site induction costs	
20 minute induction	£0.00
Additional	£0.00
Total Induction Costs	£0.00
Total Costs	£185.00

CONFIRMATION BY

<p>Full name Stephen Duffield</p>	<p>Email address steve@paulgoddardplumbingandheating.co.uk</p>
--	---

I confirm that I have completed this form as accurately as possible and that any incorrect information provided may lead to delays and/or return visits, which may be chargeable. I am aware that my requested commissioning date may not be available.

Confirmation of your visit date will be supplied within 2 working days

I confirm I have read the Terms & Conditions of use for keston.co.uk. As a data controller, Keston Boilers Ltd take the protection of your personal data seriously. To view our Privacy Policy, please click here.