



COMMISSIONING REQUEST FORM

Please be aware the boiler must be commissioned within 3 months of the installation date to qualify for the full warranty.

SITE DETAILS

Site contact name

Kevin richardson

Site name

Higham Ferrers junior school

Site contact number 1

07931742424

Site contact number 2

07703040726

Site address

2 saffron road Higham
Ferrers Rushden

Site Postcode

NN10 8ed

BOILER 1

Boiler model

Heat

Output

45kW

Full serial number

Zu20863300004953

Date code

19/02/18

Installation date

19-Jun-20

Purchase date

29-May-20

Merchant purchased from

Bss

Branch

Northampton

BOILER 2

Boiler model

Heat

Output

45kW

Full serial number

Zu20863300004970

Date code

19/02/18

Installation date

19-Jun-20

Purchase date

29-May-20

Merchant purchased from

Bss

Branch

Northampton

BOILER 3**Boiler model**

Heat

Output

55kW

Full serial number

Zu20863400009047

Date code

11/11/19

Installation date

24-Jul-20

Purchase date

30-Jun-20

Merchant purchased from

Bss

Branch

Northampton

BOILER 4**Boiler model**

Heat

Output

55kW

Full serial number

Zu20863400009054

Date code

11/11/19

Installation date

24-Jul-20

Purchase date

30-Jun-20

Merchant purchased from

Bss

Branch

Northampton

BOILER 5**Boiler model**

Heat

Output

55kW

Full serial number

Zu20863400009055

Date code

11/11/19

Installation date

24-Jul-20

Purchase date

30-Jun-20

Merchant purchased from

Bss

Branch

Northampton

BECAUSE YOU SELECTED MORE THAN ONE HEAT, PLEASE COMPLETE THE BELOW FIELDS.

Modulating sequencer kit

No

How many

Sequencer 6 zone expansion kit

No

Has a Frame and Header kit been used in the installation?

No

Type

INSTALLER DETAILS

Contact name

Contact number

Kevin richardson

07931742424

Company name

EBK mechanical services ltd

Email address

kevwolf61@gmail.com

Company Gas Safe Registration

637813

Company address

2 Waterhouse gardens
Kettering Northants

Company Postcode

Nn155tu

APPOINTMENT DETAILS

Requested visit date

18/09/2020

Is a Site Induction necessary?

No

Do our engineers require CSCS cards?

No

Are Risk Assessment / Method Statements required?

No

Please note the system must be cold and have sufficient heat load so all boilers can be fired full rate

REPORTS

Please provide at least 2 email addresses for the report and warranty certificate (where applicable) upon completion of a successful commissioning

Email address 1

kevwolf61@gmail.com

Email address 2

bursar@highamferrers-jun.northants-ecl.gov.uk

Are you happy to receive information alongside this report detailing our service & care packages?

Yes

INSTALLATION DETAILS

All of the below must be completed for us to carry out the

commissioning.

Please give details of any special instructions in the box provided at the bottom.

Should we be unable to carry out the work, we reserve the right to make a charge for the full cost of the visit.

Any calls cancelled without 24 hours notice may be charged at the full commissioning cost.

Is adequate purpose built ventilation installed?	Yes
---	-----

What percentage has this been calculated at?	100%
---	------

Is ventilation mechanical or natural?	Natural
--	---------

Does the flue comply with BS:6644, BS:5440, IGE UP/10 & CE Approved?	Yes
---	-----

How is the flue installed?	Vertically
-----------------------------------	------------

Has the electrical supply been connected with option to isolate?	Yes
---	-----

Has water been connected, boiler filled and air removed?	Yes
---	-----

Has the gas been connected and purged?	Yes
---	-----

Have external controls been commissioned & operational?	Yes
--	-----

Is a permanent light available in the boiler room? Yes

Is the boiler showing any faults? No

Is the boiler showing any faults? No

Is the boiler fully accessible? Yes

Is adequate onsite parking available? Yes

Has the system been cleansed before installation? Yes

Has the system been dosed since installation? Yes

Additional site information

COST BREAKDOWN

Commissioning costs

Heat £125.00

Heat £60.00

Heat £60.00

Total Costs £365.00

Heat Commissioning costs	£60.00
Heat	£60.00
Total Commissioning Costs	£365.00
Site induction costs	
20 minute induction	£0.00
Additional	£0.00
Total Induction Costs	£0.00
Total Costs	£365.00

CONFIRMATION BY

Full name

Kevin richardson

Email address

kevwolf61@gmail.com

I confirm that I have completed this form as accurately as possible and that any incorrect information provided may lead to delays and/or return visits, which may be chargeable. I am aware that my requested commissioning date may not be available.

Confirmation of your visit date will be supplied within 2 working days

I confirm I have read the Terms & Conditions of use for keston.co.uk. As a data controller, Keston Boilers Ltd take the protection of your personal data seriously. To view our Privacy Policy, please click here.