

COMMISSIONING REQUEST FORM

Please be aware the boiler must be commissioned within 3 months of the installation date to qualify for the full warranty.

SITE DETAILS

Site contact name

Zahid Hafeez

Site name

Islamic Girls School

Site contact number 1

07868847307

Site contact number 2

0161 881 2127

Site address

55 High Lane, Chorlton - Cum - Hardy,
Manchester

Site Postcode

M21 9FA

BOILER 1

Boiler model

Heat 2

Output

55kW

Full serial number

AFL22082200000967

Date code

21/09/21

Installation date

1-Dec-21

Purchase date

30-Oct-21

Merchant purchased from

Smiths Brothers

Branch

Oldham

BOILER 2**Boiler model**

Heat 2

Output

55kW

Full serial number

AFL22082200000972

Date code

21/09/21

Installation date

1-Dec-21

Purchase date

30-Oct-21

Merchant purchased from**Branch**

Smiths Brothers

Oldham

**BECAUSE YOU SELECTED MORE THAN ONE HEAT 2,
PLEASE COMPLETE THE BELOW FIELDS.**

Varican Gateway Master kit fitted?

No

Varican Gateway Slave kit(s) fitted?

No

Extension Module kit fitted?

No

Has a Frame and Header kit been used in the installation?

No

Which kit was used?

Low height kit

Flow Sensor Immersion Pocket kit fitted?

No

Has a Keston Low Loss Header been used?

Yes

Flow Sensor Strap On kit fitted?

No

0-10V Pump kit fitted?

Yes

INSTALLER DETAILS

Contact name

Lewis Miller

Contact number

07734391587

Company name

Email address

AMH Plumbing & Heating Contractors
Ltd

Lewis@amh-ltd.com

Company Gas Safe Registration

307439

Company address

11a Surcon House, Copson Street,
Manchester

Company Postcode

M20 3HE

APPOINTMENT DETAILS

Requested visit date

23/12/2021

Is a Site Induction necessary?

No

**Do our engineers require CSCS
cards?**

No

**Are Risk Assessment / Method
Statements required?**

No

Please note the system must be cold and have sufficient heat load so all boilers can be fired full rate

REPORTS

Please provide at least 2 email addresses for the report and warranty certificate (where applicable) upon completion of a successful commissioning

Email address 1

Chris@amh-ltd.com

Email address 2

jo.bentley@amh-ltd.com

Email address 3

Andy@amh-ltd.com

Are you happy to receive information alongside this report detailing our service & care packages?

Yes

INSTALLATION DETAILS

All of the below must be completed for us to carry out the commissioning.

Please give details of any special instructions in the box provided at the bottom.

Should we be unable to carry out the work, we reserve the right to make a charge for the full cost of the visit.

Any calls cancelled without 24 hours notice may be charged at the full commissioning cost.

Is adequate purpose built ventilation installed?	Yes
---	-----

What percentage has this been calculated at?	50%
---	-----

Is ventilation mechanical or natural?	Natural
--	---------

Does the flue comply with BS:6644, BS:5440, IGE UP/10 & CE Approved?	Yes
---	-----

How is the flue installed?	Vertically
-----------------------------------	------------

Has the electrical supply been connected with option to isolate?	Yes
---	-----

Has water been connected, boiler filled and air removed?	Yes
---	-----

Has the gas been connected and purged?	Yes
---	-----

Have external controls been commissioned & operational?	Yes
Is a permanent light available in the boiler room?	Yes
Is the boiler showing any faults?	No
Is the boiler showing any faults?	No
Is the boiler fully accessible?	Yes
Is adequate onsite parking available?	Yes
Has the system been cleansed before installation?	Yes
Has the system been dosed since installation?	No
Additional site information	

COST BREAKDOWN	
Commissioning costs	
Heat 2	£125.00
Heat 2	£60.00
Total Commissioning Costs	£185.00
Site induction costs	
20 minute induction	£0.00
Additional	£0.00
Total Induction Costs	£0.00
Total Costs	£185.00

CONFIRMATION BY

Full name

Christopher Hornby

Email address

Chris@amh-ltd.com

I confirm that I have completed this form as accurately as possible and that any incorrect information provided may lead to delays and/or return visits, which may be chargeable. I am aware that my requested commissioning date may not be available.

Confirmation of your visit date will be supplied within 2 working days

I confirm I have read the Terms & Conditions of use for keston.co.uk. As a data controller, Keston Boilers Ltd take the protection of your personal data seriously. To view our Privacy Policy, please [click here](#).