

COMMISSIONING REQUEST FORM

Please be aware the boiler must be commissioned within 3 months of the installation date to qualify for the full warranty.

SITE DETAILS

Site contact name

Brian Pinchin

Site name

Jill pell

Site contact number 1

07593908056

Site contact number 2

07576603679

Site address

Hill park Balmore Glasgow

Site Postcode

G64 4AQ

BOILER 1

Boiler model

Heat

Output

55kW

Full serial number

ZU20863400009870

Date code

4/9/20

Installation date

6-Oct-20

Purchase date

1-Oct-20

Merchant purchased from

Plumbase

Branch

Kirkintilloch

Installed options

Outside sensor kit

Is a Keston 28mm System Filter fitted

No

INSTALLER DETAILS

Contact name

Brian Pinchin

Contact number

07592908056

Company name

Brian Pinchin plumbing &
Heating

Email address

brianpinchin@hotmail.com

Company Gas Safe Registration

69290

Company address

31 Waterside Road Glasgow

Company Postcode

G66 3PF

APPOINTMENT DETAILS

Requested visit date

15/10/2020

Is a Site Induction necessary?

No

Do our engineers require CSCS cards?

No

Are Risk Assessment / Method Statements required?

No

Please note the system must be cold and have sufficient heat load so all boilers can be fired full rate

REPORTS

Please provide at least 2 email addresses for the report and warranty certificate (where applicable) upon completion of a successful commissioning

Email address 1

brianpinchin@hotmail.com

Email address 2

brianpinchin@google.com

Are you happy to receive information alongside this report

detailing our service & care packages?

Yes

INSTALLATION DETAILS

All of the below must be completed for us to carry out the commissioning.

Please give details of any special instructions in the box provided at the bottom.

Should we be unable to carry out the work, we reserve the right to make a charge for the full cost of the visit.

Any calls cancelled without 24 hours notice may be charged at the full commissioning cost.

Is adequate purpose built ventilation installed?	Yes
---	-----

What percentage has this been calculated at?	75%
---	-----

Is ventilation mechanical or natural?	Natural
--	---------

Does the flue comply with BS:6644, BS:5440, IGE UP/10 & CE Approved?	Yes
---	-----

How is the flue installed?	Horizontally
-----------------------------------	--------------

Has the electrical supply been connected with option to	Yes
--	-----

isolate?

Has water been connected, boiler filled and air removed?	Yes
---	-----

Has the gas been connected and purged?	Yes
---	-----

Have external controls been commissioned & operational?	Yes
--	-----

Is a permanent light available in the boiler room?	Yes
---	-----

Is the boiler showing any faults?	No
--	----

Is the boiler showing any faults?	No
--	----

Is the boiler fully accessible?	Yes
--	-----

Is adequate onsite parking available?	Yes
--	-----

Has the system been cleansed before installation?	Yes
--	-----

Has the system been dosed since installation?	Yes
--	-----

Additional site information

COST BREAKDOWN

Commissioning costs	
Heat	£125.00
Total Commissioning Costs	£125.00
Site induction costs	
20 minute induction	£0.00
Additional	£0.00
Total Induction Costs	£0.00
Total Costs	£125.00

CONFIRMATION BY

Full name

Brian Pinchin

Email address

brianpinchin@hotmail.com

I confirm that I have completed this form as accurately as possible and that any incorrect information provided may lead to delays and/or return visits, which may be chargeable. I am aware that my requested commissioning date may not be available.

Confirmation of your visit date will be supplied within 2 working days

I confirm I have read the Terms & Conditions of use for keston.co.uk. As a data controller, Keston Boilers Ltd take the protection of your personal data seriously. To view our Privacy Policy, please click here.