

COMMISSIONING REQUEST FORM

Please be aware the boiler must be commissioned within 3 months of the installation date to qualify for the full warranty.

SITE DETAILS

Site contact name

Richard ball

Site name

Liberty steels

Site contact number 1

07799024610

Site contact number 2

08007316822

Site address

Liberty steels Rotherham

Site Postcode

S65 4jz

BOILER 1

Boiler model

Heat 2

Output

45kW

Full serial number

AFL22082100001457

Date code

12/12/22

Installation date

28-Feb-23

Purchase date

9-Feb-23

Merchant purchased from

Plumbstore

Branch

Rotherham

BOILER 2

Boiler model

Heat 2

Output

45kW

Full serial number

AFL22082100001461

Date code

12/12/22

Installation date

28-Feb-23

Purchase date

9-Feb-23

Merchant purchased from

Plumbstore

Branch

Rotherham

**BECAUSE YOU SELECTED MORE THAN ONE HEAT 2,
PLEASE COMPLETE THE BELOW FIELDS.**

Varican Gateway Master kit fitted?

No

Varican Gateway Slave kit(s) fitted?

No

Extension Module kit fitted?

No

Has a Frame and Header kit been used in the installation?

Yes

Which kit was used?

Low height kit

Flow Sensor Immersion Pocket kit fitted?

No

Has a Keston Low Loss Header been used?

No

Flow Sensor Strap On kit fitted?

No

0-10V Pump kit fitted?

No

INSTALLER DETAILS

Contact name

Richard ball

Contact number

07799024610

Company name

Heatflow

Email address

richard@heatflows.co.uk

Company Gas Safe Registration

204543

Company address

11 all saints meadows Laughton

Company Postcode

S25 3ud

APPOINTMENT DETAILS**Requested visit date**

21/03/2023

Is a Site Induction necessary?

No

Do our engineers require CSCS cards?

No

Are Risk Assessment / Method Statements required?

No

Please note the system must be cold and have sufficient heat load so all boilers can be fired full rate

REPORTS

Please provide at least 2 email addresses for the report and warranty certificate (where applicable) upon completion of a successful commissioning

Email address 1

richard@heatflows.co.uk

Email address 2

ben.thornton@libertysteel-group.com

Are you happy to receive information alongside this report detailing our service & care packages?

No

INSTALLATION DETAILS

All of the below must be completed for us to carry out the commissioning.

Please give details of any special instructions in the box provided at the bottom.

Should we be unable to carry out the work, we reserve the right to make a charge for the full cost of the visit.

Any calls cancelled without 24 hours notice may be charged at the full commissioning cost.

Is adequate purpose built ventilation installed? Yes

What percentage has this been calculated at? 100%

Is ventilation mechanical or natural? Natural

Does the flue comply with BS:6644, BS:5440, IGE UP/10 & CE Approved? Yes

How is the flue installed? Horizontally

Has the electrical supply been connected with option to isolate? Yes

Has water been connected, boiler filled and air removed? Yes

Has the gas been connected and purged? Yes

Have external controls been commissioned & operational? Yes

Is a permanent light available in the boiler room? Yes

Is the boiler showing any faults? No

Is the boiler showing any faults? No

Is the boiler fully accessible? Yes

| | |
|--|-----|
| Is adequate onsite parking available? | Yes |
| Has the system been cleansed before installation? | Yes |
| Has the system been dosed since installation? | Yes |
| Additional site information | |

| COST BREAKDOWN | |
|-----------------------------|----------------|
| Commissioning costs | |
| Heat 2 | £125.00 |
| Heat 2 | £60.00 |
| Total Commissioning Costs | £185.00 |
| Site induction costs | |
| 20 minute induction | £0.00 |
| Additional | £0.00 |
| Total Induction Costs | £0.00 |
| Total Costs | £185.00 |

| CONFIRMATION BY | |
|---|---|
| Full name Richard ball | Email address richard@heatflows.co.uk |
| <p>I confirm that I have completed this form as accurately as possible and that any incorrect information provided may lead to delays and/or return visits, which may be</p> | |

chargeable. I am aware that my requested commissioning date may not be available.

Confirmation of your visit date will be supplied within 2 working days

I confirm I have read the Terms & Conditions of use for keston.co.uk. As a data controller, Keston Boilers Ltd take the protection of your personal data seriously. To view our Privacy Policy, please [click here](#).