

COMMISSIONING REQUEST FORM

Please be aware the boiler must be commissioned within 3 months of the installation date to qualify for the full warranty.

SITE DETAILS

Site contact name

James Mason

Site name

More House School

Site contact number 1

07872054191

Site contact number 2

07872054191

Site address

More House School Moons Hill,
Farnham,

Site Postcode

GU10 3AP

BOILER 1

Boiler model

Heat 2

Output

55kW

Full serial number

AFL22082200002771

Date code

29/9/23

Installation date

26-Oct-23

Purchase date

18-Oct-23

Merchant purchased from

City Plumbing

Branch

Bracknell

BOILER 2**Boiler model**

Heat 2

Output

55kW

Full serial number

AFL22082200002772

Date code

29/9/23

Installation date

26-Oct-23

Purchase date

18-Oct-23

Merchant purchased from**Branch**

City Plumbing

Bracknell

**BECAUSE YOU SELECTED MORE THAN ONE HEAT 2,
PLEASE COMPLETE THE BELOW FIELDS.**

Varican Gateway Master kit fitted?

No

Varican Gateway Slave kit(s) fitted?

No

Extension Module kit fitted?

No

Has a Frame and Header kit been used in the installation?

No

Which kit was used?

Flow Sensor Immersion Pocket kit fitted?

No

Has a Keston Low Loss Header been used?

No

Flow Sensor Strap On kit fitted?

No

0-10V Pump kit fitted?

No

INSTALLER DETAILS

Contact name

James Mason

Contact number

07872054191

Company name

Mason's Heating & Plumbing Ltd

Email address

mason320@hotmail.com

Company Gas Safe Registration

586116

Company address127 Bullbrook Drive Bracknell, RG12
2QR**Company Postcode**

rg12 2qr

APPOINTMENT DETAILS**Requested visit date**

23/11/2023

Is a Site Induction necessary?

No

**Do our engineers require CSCS
cards?**

No

**Are Risk Assessment / Method
Statements required?**

Yes

Please note the system must be cold and have sufficient heat load so all boilers can be fired full rate

REPORTS

Please provide at least 2 email addresses for the report and warranty certificate (where applicable) upon completion of a successful commissioning

Email address 1**Email address 2**

mason320@hotmail.com

mason320@hotmail.com

Email address 3

mason320@hotmail.com

Are you happy to receive information alongside this report detailing our service & care packages?

No

INSTALLATION DETAILS

All of the below must be completed for us to carry out the commissioning.

Please give details of any special instructions in the box provided at the bottom.

Should we be unable to carry out the work, we reserve the right to make a charge for the full cost of the visit.

Any calls cancelled without 24 hours notice may be charged at the full commissioning cost.

Is adequate purpose built ventilation installed? Yes

What percentage has this been calculated at? 100%

Is ventilation mechanical or natural? Mechanical

Does the flue comply with BS:6644, BS:5440, IGE UP/10 & CE Approved? Yes

How is the flue installed? Vertically

Has the electrical supply been connected with option to isolate? Yes

Has water been connected, boiler filled and air removed? Yes

Has the gas been connected and purged? Yes

Have external controls been commissioned & operational? Yes

Is a permanent light available in the boiler room? Yes

Is the boiler showing any faults? No

Is the boiler showing any faults? No

Is the boiler fully accessible? Yes

Is adequate onsite parking available? Yes

Has the system been cleansed before installation? Yes

Has the system been dosed since installation? Yes

Additional site information

COST BREAKDOWN

Commissioning costs

Heat 2 £125.00

Heat 2 £60.00

Total Commissioning Costs £185.00

Site induction costs

20 minute induction £0.00

Additional £0.00

Total Induction Costs £0.00

Total Costs £185.00

CONFIRMATION BY

Full name

James Mason

Email address

mason320@hotmail.com

I confirm that I have completed this form as accurately as possible and that any incorrect information provided may lead to delays and/or return visits, which may be chargeable. I am aware that my requested commissioning date may not be available.

Confirmation of your visit date will be supplied within 2 working days

I confirm I have read the Terms & Conditions of use for keston.co.uk. As a data controller, Keston Boilers Ltd take the protection of your personal data seriously. To view our Privacy Policy, please [click here](#).