

COMMISSIONING REQUEST FORM

Please be aware the boiler must be commissioned within 3 months of the installation date to qualify for the full warranty.

SITE DETAILS

Site contact name

Mark Cleverley

Site name

Sanctuary Housing Association Head
Office

Site contact number 1

01782710147

Site contact number 2

07469245273

Site address

Sanctuary Housing Association
Chamber Court Castle Street Worcester

Site Postcode

WR1 3zq

BOILER 1

Boiler model

Heat 2

Output

45kW

Full serial number

AFL22082100000348

Date code

25/01/21

Installation date

22-Apr-21

Purchase date

26-Mar-21

Merchant purchased from

Heating Control & Spares HCS

Branch

Chester

BOILER 2**Boiler model**

Heat 2

Output

45kW

Full serial number

AFL22082100000349

Date code

25/01/21

Installation date

23-Apr-21

Purchase date

26-Mar-21

Merchant purchased from**Branch**

Heating Control & Spares HCS

Chester

BOILER 3

Boiler model

Heat 2

Output

45kW

Full serial number

AFL22082100000148

Date code

25/01/21

Installation date

23-Apr-21

Purchase date

26-Mar-21

Merchant purchased from

Heating Controls & Spares HCS

Branch

Chester

BOILER 4

Boiler model

Heat 2

Output

45kW

Full serial number

AFL22082100000350

Date code

25/01/21

Installation date

23-Apr-21

Purchase date

26-Mar-21

Merchant purchased from

Heating Controls & Spares HCS

Branch

Chester

Installed options

Safety interlock kit

BOILER 5**Boiler model**

Heat 2

Output

45kW

Full serial number

AFL22082100000351

Date code

25/01/21

Installation date

23-Apr-21

Purchase date

26-Mar-21

Merchant purchased from
Heating Controls & Spares HCS

Branch
Chester

**BECAUSE YOU SELECTED MORE THAN ONE HEAT 2,
PLEASE COMPLETE THE BELOW FIELDS.**

Varican Gateway Master kit fitted?

No

Varican Gateway Slave kit(s) fitted?

No

Extension Module kit fitted?

No

Has a Frame and Header kit been used in the installation?

No

Which kit was used?

Flow Sensor Immersion Pocket kit fitted?

No

Has a Keston Low Loss Header been used?

No

Flow Sensor Strap On kit fitted?

No

0-10V Pump kit fitted?

Yes

INSTALLER DETAILS

Contact name
Mark Cleverley

Contact number
01782710147

Company name

Ford Mainwaring Limited

Email address

mark@fordmainwaring.co.uk

Company Gas Safe Registration

10326

Company addressFord Mainwaring Ltd, Unit 702 Lowfield
Drive, Centre 500**Company Postcode**

ST5 0UU

APPOINTMENT DETAILS

Requested visit date

06/05/2021

Is a Site Induction necessary?

Yes

Time Needed

Less than 20 minutes

Do our engineers require CSCS cards?

No

Are Risk Assessment / Method Statements required?

No

Please note the system must be cold and have sufficient heat load so all boilers can be fired full rate

REPORTS

Please provide at least 2 email addresses for the report and warranty certificate (where applicable) upon completion of a successful commissioning

Email address 1

mark@fordmainwaring.co.uk

Email address 2

info@fordmainwaring.co.uk

Are you happy to receive information alongside this report detailing our service & care packages?

Yes

INSTALLATION DETAILS

All of the below must be completed for us to carry out the commissioning.

Please give details of any special instructions in the box provided at the bottom.

Should we be unable to carry out the work, we reserve the right to make a charge for the full cost of the visit.

Any calls cancelled without 24 hours notice may be charged at the full commissioning cost.

Is adequate purpose built ventilation installed? Yes

What percentage has this been calculated at? 100%

Is ventilation mechanical or natural? Natural

Does the flue comply with BS:6644, BS:5440, IGE UP/10 & CE Approved? Yes

How is the flue installed? Horizontally

Has the electrical supply been connected with option to isolate? Yes

Has water been connected, boiler filled and air removed? Yes

Has the gas been connected and purged? Yes

Have external controls been commissioned & operational? Yes

Is a permanent light available in the boiler room? Yes

Is the boiler showing any faults?	No
Is the boiler showing any faults?	No
Is the boiler fully accessible?	Yes
Is adequate onsite parking available?	Yes
Has the system been cleansed before installation?	Yes
Has the system been dosed since installation?	Yes
Additional site information	
Boilers are ready to be commission and are connected to the existing BMS 0-10v control	

COST BREAKDOWN	
Commissioning costs	
Heat 2	£125.00
Heat 2	£60.00
Heat 2	£60.00
Heat 2	£60.00
Heat 2	£60.00
Total Commissioning Costs	£365.00
Site induction costs	
20 minute induction	£0.00
Total Induction Costs	£0.00
Total Costs	£365.00

CONFIRMATION BY

Full name

Mark Cleverley

Email address

mark@fordmainwaring.co.uk

I confirm that I have completed this form as accurately as possible and that any incorrect information provided may lead to delays and/or return visits, which may be chargeable. I am aware that my requested commissioning date may not be available.

Confirmation of your visit date will be supplied within 2 working days

I confirm I have read the Terms & Conditions of use for keston.co.uk. As a data controller, Keston Boilers Ltd take the protection of your personal data seriously. To view our Privacy Policy, please [click here](#).