

COMMISSIONING REQUEST FORM

Please be aware the boiler must be commissioned within 3 months of the installation date to qualify for the full warranty.

SITE DETAILS

Site contact name

Oliver Gardiner

Site name

Shaw Hill Golf Resort & Spa Hotel

Site contact number 1

01257269221

Site contact number 2

07973656673

Site address

Whittle-Le-Woods, Chorley

Site Postcode

PR67PP

BOILER 1

Boiler model

Heat 2

Output

45kW

Full serial number

AFL22082100000720

Date code

13/09/21

Installation date

1-Feb-22

Purchase date

1-Jan-22

Merchant purchased from

CW BERRYS

Branch

LEYLAND

Installed options

Tank sensor kit

BOILER 2

Boiler model

Heat 2

Output

45kW

Full serial number

AFL22082100000718

Date code

13/09/21

Installation date

1-Feb-22

Purchase date

1-Jan-22

Merchant purchased from
CW BERRYS

Branch
LEYLAND

Installed options
Tank sensor kit

**BECAUSE YOU SELECTED MORE THAN ONE HEAT 2,
PLEASE COMPLETE THE BELOW FIELDS.**

Varican Gateway Master kit fitted?

Yes

Varican Gateway Slave kit(s) fitted?

Yes

Extension Module kit fitted?

No

Has a Frame and Header kit been used in the installation?

No

Which kit was used?

Standard height kit

Flow Sensor Immersion Pocket kit fitted?

Yes

Has a Keston Low Loss Header been used?

No

Flow Sensor Strap On kit fitted?

No

0-10V Pump kit fitted?

No

INSTALLER DETAILS

Contact name

David Henry

Contact number

07415794742

Company name

Ambient Engineering Services LTD

Email address

davidhenrycommercial@gmail.com

Company Gas Safe Registration

543110

Company address

49 brindle road bamber bridge

Company Postcode

PR56RP

APPOINTMENT DETAILS

Requested visit date

25/02/2022

Is a Site Induction necessary?

No

Do our engineers require CSCS cards?

No

Are Risk Assessment / Method Statements required?

No

Please note the system must be cold and have sufficient heat load so all boilers can be fired full rate

REPORTS

Please provide at least 2 email addresses for the report and warranty certificate (where applicable) upon completion of a successful commissioning

Email address 1

oliver@shaw-hill.co.uk

Email address 2

accounts@shaw-hill.co.uk

Email address 3

davidhenrycommercial@gmail.co.uk

Are you happy to receive information alongside this report detailing our service & care packages?

Yes

INSTALLATION DETAILS

All of the below must be completed for us to carry out the commissioning.

Please give details of any special instructions in the box provided at the bottom.

Should we be unable to carry out the work, we reserve the right to make a charge for the full cost of the visit.

Any calls cancelled without 24 hours notice may be charged at the full commissioning cost.

Is adequate purpose built ventilation installed? Yes

What percentage has this been calculated at? 50%

Is ventilation mechanical or natural? Natural

Does the flue comply with BS:6644, BS:5440, IGE UP/10 & CE Approved? Yes

How is the flue installed? Vertically

Has the electrical supply been connected Yes

with option to isolate?

Has water been connected, boiler filled and air removed? Yes

Has the gas been connected and purged? Yes

Have external controls been commissioned & operational? Yes

Is a permanent light available in the boiler room? Yes

Is the boiler showing any faults? No

Is the boiler showing any faults? No

Is the boiler fully accessible? Yes

Is adequate onsite parking available? Yes

Has the system been cleansed before installation? Yes

Has the system been dosed since installation? Yes

Additional site information

COST BREAKDOWN

Commissioning costs

Heat 2 £125.00

Heat 2 £60.00

Total Commissioning Costs £185.00

Site induction costs

20 minute induction £0.00

Additional £0.00

Total Costs £185.00

Total Induction Costs Commissioning costs	£0.00
Total Costs	£185.00

CONFIRMATION BY

Full name Oliver Gardiner	Email address oliver@shaw-hill.co.uk
-------------------------------------	--

I confirm that I have completed this form as accurately as possible and that any incorrect information provided may lead to delays and/or return visits, which may be chargeable. I am aware that my requested commissioning date may not be available.

Confirmation of your visit date will be supplied within 2 working days

I confirm I have read the Terms & Conditions of use for keston.co.uk. As a data controller, Keston Boilers Ltd take the protection of your personal data seriously. To view our Privacy Policy, please click here.