

COMMISSIONING REQUEST FORM

Please be aware the boiler must be commissioned within 3 months of the installation date to qualify for the full warranty.

SITE DETAILS

Site contact name

Darren Wadsworth

Site name

Springbank Nursing Home

Site contact number 1

02920491007

Site contact number 2

07989716543

Site address

College Rd, Barry

Site Postcode

CF62 8HS

BOILER 1

Boiler model

Heat 2

Output

55kW

Full serial number

AFL22082200000572

Date code

09/03/21

Installation date

1-Jun-21

Purchase date

28-May-21

Merchant purchased from

Wolseley

Branch

K38

Installed options

Outside sensor kit

BOILER 2

Boiler model

Heat 2

Output

55kW

Full serial number

AFL22082200000573

Date code

09/03/21

Installation date

1-Jun-21

Purchase date

28-May-21

Merchant purchased from
Wolseley

Branch
K38

Installed options
Outside sensor kit

BOILER 3

Boiler model
Heat 2

Output
55kW

Full serial number
AFL22082200000579

Date code
09/03/21

Installation date
1-Jun-21

Purchase date
28-May-21

Merchant purchased from
Wolseley

Branch
K38

Installed options
Outside sensor kit

**BECAUSE YOU SELECTED MORE THAN ONE HEAT 2,
PLEASE COMPLETE THE BELOW FIELDS.**

Varican Gateway Master kit fitted?

No

Varican Gateway Slave kit(s) fitted?

No

Extension Module kit fitted?

No

Has a Frame and Header kit been used in the installation?

Yes

Which kit was used?

Low height kit

Flow Sensor Immersion Pocket kit fitted?

No

Has a Keston Low Loss Header been used?

Yes

Flow Sensor Strap On kit fitted?

No

0-10V Pump kit fitted?

Yes

INSTALLER DETAILS

Contact name

Darren Wadsworth

Contact number

07989716543

Company name

Loumac Plumbing & Heating Ltd

Email address

darren@loumacplumbing.co.uk

Company Gas Safe Registration

203252

Company addressUnit 18 The Timber Yard, Eastmoors
Road**Company Postcode**

CF24 5EE

APPOINTMENT DETAILS**Requested visit date**

11/06/2021

Is a Site Induction necessary?

No

Do our engineers require CSCS cards?

No

Are Risk Assessment / Method Statements required?

No

Please note the system must be cold and have sufficient heat load so all boilers can be fired full rate

REPORTS

Please provide at least 2 email addresses for the report and warranty certificate (where applicable) upon completion of a successful commissioning

Email address 1

darren@loumacplumbing.co.uk

Email address 2

darren@loumacplumbing.co.uk

Email address 3

darren@loumacplumbing.co.uk

Are you happy to receive information alongside this report detailing our service & care packages?

No

INSTALLATION DETAILS

All of the below must be completed for us to carry out the commissioning.

Please give details of any special instructions in the box provided at the bottom.

Should we be unable to carry out the work, we reserve the right to make a charge for the full cost of the visit.

Any calls cancelled without 24 hours notice may be charged at the full commissioning cost.

Is adequate purpose built ventilation installed? Yes

What percentage has this been calculated at? 75%

Is ventilation mechanical or natural? Natural

Does the flue comply with BS:6644, BS:5440, IGE UP/10 & CE Approved? Yes

How is the flue installed? Vertically

Has the electrical supply been connected with option to isolate? Yes

Has water been connected, boiler filled and air removed? Yes

Has the gas been connected and purged? Yes

Have external controls been commissioned & operational? No

Is a permanent light available in the boiler room? Yes

| | |
|---|-----|
| Is the boiler showing any faults? | No |
| Is the boiler showing any faults? | No |
| Is the boiler fully accessible? | Yes |
| Is adequate onsite parking available? | Yes |
| Has the system been cleansed before installation? | Yes |
| Has the system been dosed since installation? | Yes |
| Additional site information | |

| COST BREAKDOWN | |
|-----------------------------|----------------|
| Commissioning costs | |
| Heat 2 | £125.00 |
| Heat 2 | £60.00 |
| Heat 2 | £60.00 |
| Total Commissioning Costs | £245.00 |
| Site induction costs | |
| 20 minute induction | £0.00 |
| Additional | £0.00 |
| Total Induction Costs | £0.00 |
| Total Costs | £245.00 |

| CONFIRMATION BY | |
|------------------------|--|
| | |

Full name

Darren Wadsworth

Email address

darren@loumacplumbing.co.uk

I confirm that I have completed this form as accurately as possible and that any incorrect information provided may lead to delays and/or return visits, which may be chargeable. I am aware that my requested commissioning date may not be available.

Confirmation of your visit date will be supplied within 2 working days

I confirm I have read the Terms & Conditions of use for keston.co.uk. As a data controller, Keston Boilers Ltd take the protection of your personal data seriously. To view our Privacy Policy, please [click here](#).