

COMMISSIONING REQUEST FORM

Please be aware the boiler must be commissioned within 3 months of the installation date to qualify for the full warranty.

SITE DETAILS

Site contact name

Andy or chris

Site name

Springwell, racecourse lane

Site contact number 1

07753288386

Site contact number 2

07802678222

Site address

Springwell, racecourse lane,
stpurbridge, West midlands,

Site Postcode

Dy8 2rf

BOILER 1

Boiler model

Heat 2

Output

55kW

Full serial number

Afl22082200000801

Date code

22/06/21

Installation date

8-Mar-22

Purchase date

25-Feb-22

Merchant purchased from

Bss

Branch

Minworth

BOILER 2**Boiler model**

Heat 2

Output

55kW

Full serial number

Afl22082200000776

Date code

22/06/21

Installation date

8-Mar-22

Purchase date

25-Feb-22

Merchant purchased from**Branch**

Bss

Minworth

**BECAUSE YOU SELECTED MORE THAN ONE HEAT 2,
PLEASE COMPLETE THE BELOW FIELDS.**

Varican Gateway Master kit fitted?

No

Varican Gateway Slave kit(s) fitted?

No

Extension Module kit fitted?

No

Has a Frame and Header kit been used in the installation?

No

Which kit was used?

Flow Sensor Immersion Pocket kit fitted?

No

Has a Keston Low Loss Header been used?

No

Flow Sensor Strap On kit fitted?

No

0-10V Pump kit fitted?

No

INSTALLER DETAILS

Contact name

Andy phillips

Contact number

07753288386

Company name

Premier heating and cooling ltd

Email address

andy@premierheatingandcooling.co.uk

Company Gas Safe Registration

626649

Company addressUnit i2a doulton Trading estate, doulton
Road, Rowley Regis, West midlands,
b65 8jq**Company Postcode**

B65 8jq

APPOINTMENT DETAILS**Requested visit date**

23/03/2022

Is a Site Induction necessary?

No

**Do our engineers require CSCS
cards?**

No

**Are Risk Assessment / Method
Statements required?**

No

Please note the system must be cold and have sufficient heat load so all boilers can be fired full rate

REPORTS

Please provide at least 2 email addresses for the report and warranty certificate (where applicable) upon completion of a successful commissioning

--	--

Email address 1

andy@premierheatingandcooling.co.uk

Email address 2

info@premierheatingandcooling.co.uk

Are you happy to receive information alongside this report detailing our service & care packages?

Yes

INSTALLATION DETAILS

All of the below must be completed for us to carry out the commissioning.

Please give details of any special instructions in the box provided at the bottom.

Should we be unable to carry out the work, we reserve the right to make a charge for the full cost of the visit.

Any calls cancelled without 24 hours notice may be charged at the full commissioning cost.

Is adequate purpose built ventilation installed?	Yes
---	-----

What percentage has this been calculated at?	50%
---	-----

Is ventilation mechanical or natural?	Natural
--	---------

Does the flue comply with BS:6644, BS:5440, IGE UP/10 & CE Approved?	Yes
---	-----

How is the flue installed?	Vertically
-----------------------------------	------------

Has the electrical supply been connected with option to isolate?	Yes
---	-----

Has water been connected, boiler filled and air removed?	Yes
---	-----

Has the gas been connected and purged?	Yes
---	-----

Have external controls been commissioned & operational?	Yes
--	-----

Is a permanent light available in the boiler room?	Yes
---	-----

Is the boiler showing any faults?	No
--	----

Is the boiler showing any faults?	No
Is the boiler fully accessible?	Yes
Is adequate onsite parking available?	Yes
Has the system been cleansed before installation?	Yes
Has the system been dosed since installation?	Yes
Additional site information	

COST BREAKDOWN	
Commissioning costs	
Heat 2	£125.00
Heat 2	£60.00
Total Commissioning Costs	£185.00
Site induction costs	
20 minute induction	£0.00
Additional	£0.00
Total Induction Costs	£0.00
Total Costs	£185.00

CONFIRMATION BY	
Full name Andy phillips	Email address andy@premierheatingandcooling.co.uk

I confirm that I have completed this form as accurately as possible and that any incorrect information provided may lead to delays and/or return visits, which may be chargeable. I am aware that my requested commissioning date may not be available.

Confirmation of your visit date will be supplied within 2 working days

I confirm I have read the Terms & Conditions of use for keston.co.uk. As a data controller, Keston Boilers Ltd take the protection of your personal data seriously. To view our Privacy Policy, please [click here](#).