



COMMISSIONING REQUEST FORM

Please be aware the boiler must be commissioned within 3 months of the installation date to qualify for the full warranty.

SITE DETAILS

Site contact name

Gary Wright

Site name

St Anne's Homeless Shelter

Site contact number 1

01613399910

Site contact number 2

07733125942

Site address

10 Burlington Street Ashton-
Under-Lyne

Site Postcode

OL6 7DG

BOILER 1

Boiler model

Heat

Output

55kW

Full serial number

ZU20863400009623

Date code

26/02/2020

Installation date

9-Jul-20

Purchase date

18-Jun-20

Merchant purchased from

WOLSLEY

Branch

Ashton Under Lyne

BOILER 2

Boiler model

Heat

Output

55kW

Full serial number

ZU20863400009627

Date code

26/02/2020

Installation date

9-Jul-20

Purchase date

18-Jun-20

Merchant purchased from

WOLSLEY

Branch

Ashton Under Lyne

BECAUSE YOU SELECTED MORE THAN ONE HEAT, PLEASE COMPLETE THE BELOW FIELDS.

Modulating sequencer kit

No

How many

Sequencer 6 zone expansion kit

No

Has a Frame and Header kit been used in the installation?

Yes

Type

Low height kit

INSTALLER DETAILS

Contact name

Joseph Maloney

Contact number

07790983348

Company name

RMD Contracts Ltd

Email address

gary.wright@rmdcontracts.com

Company Gas Safe Registration

RMD Contracts Ltd

Company address

Unit 4 Broadway Industrial
Estate Outram Road

Company Postcode

sk16 4xe

APPOINTMENT DETAILS

Requested visit date

30/07/2020

Is a Site Induction necessary?

No

**Do our engineers require
CSCS cards?**

No

**Are Risk Assessment /
Method Statements
required?**

No

Please note the system must be cold and have sufficient heat load so all boilers can be fired full rate

REPORTS

Please provide at least 2 email addresses for the report and warranty certificate (where applicable) upon completion of a successful commissioning

Email address 1

Email address 2

gary.wright@rmdcontracts.com

joemaloney92@hotmail.com

Are you happy to receive information alongside this report detailing our service & care packages?

No

INSTALLATION DETAILS

All of the below must be completed for us to carry out the commissioning.

Please give details of any special instructions in the box provided at the bottom.

Should we be unable to carry out the work, we reserve the right to make a charge for the full cost of the visit.

Any calls cancelled without 24 hours notice may be charged at the full commissioning cost.

Is adequate purpose built ventilation installed?	Yes
---	-----

What percentage has this been calculated at?	75%
---	-----

Is ventilation mechanical or natural?	Natural
--	---------

Does the flue comply with BS:6644, BS:5440, IGE UP/10 & CE Approved?	Yes
---	-----

How is the flue installed?	Vertically
-----------------------------------	------------

Has the electrical supply been connected with option to isolate?	Yes
---	-----

Has water been connected, boiler filled and air removed?	Yes
---	-----

Has the gas been connected and purged?	Yes
---	-----

Have external controls been commissioned & operational?	Yes
--	-----

Is a permanent light available in the boiler room?	Yes
---	-----

Is the boiler showing any faults?	No
--	----

Is the boiler showing any faults?	No
--	----

Is the boiler fully accessible?	Yes
--	-----

Is adequate onsite parking available?	Yes
--	-----

Has the system been cleansed before installation?	Yes
--	-----

Has the system been dosed since installation?	Yes
--	-----

Additional site information	
------------------------------------	--

COST BREAKDOWN

Commissioning costs	
Heat	£125.00
Heat	£60.00
Total Commissioning Costs	£185.00
Site induction costs	
20 minute induction	£0.00
Additional	£0.00
Total Induction Costs	£0.00
Total Costs	£185.00

CONFIRMATION BY

Full name

Gary Wright

Email address

gary.wright@rmdcontracts.com

I confirm that I have completed this form as accurately as

possible and that any incorrect information provided may lead to delays and/or return visits, which may be chargeable. I am aware that my requested commissioning date may not be available.

Confirmation of your visit date will be supplied within 2 working days

I confirm I have read the Terms & Conditions of use for keston.co.uk. As a data controller, Keston Boilers Ltd take the protection of your personal data seriously. To view our Privacy Policy, please click [here](#).