



COMMISSIONING REQUEST FORM

Please be aware the boiler must be commissioned within 3 months of the installation date to qualify for the full warranty.

SITE DETAILS

Site contact name

Andrew Youde

Site name

St Stephens Church

Site contact number 1

07791588746

Site contact number 2

0151 608 1808

Site address

vicarage close Prnton
Birkenhead

Site Postcode

CH42 8QX

BOILER 1

Boiler model

Heat

Output

55kW

Full serial number

ZU20863400009090

Date code

15/11/19

Installation date

16-Dec-19

Purchase date

6-Dec-19

Merchant purchased from

Plumb Center

Branch

Chester

BOILER 2

Boiler model

Heat

Output

55kW

Full serial number

ZU20863400009091

Date code

15/11/19

Installation date

16-Dec-19

Purchase date

6-Dec-19

Merchant purchased from

Plumb Center

Branch

Chester

BOILER 3

Boiler model

Heat

Output

55kW

Full serial number

ZU20863400009072

Date code

15/11/19

Installation date

16-Dec-19

Purchase date

6-Dec-19

Merchant purchased from

Plumb Center

Branch

Chester

**BECAUSE YOU SELECTED MORE THAN ONE
HEAT, PLEASE COMPLETE THE BELOW
FIELDS.**

Modulating sequencer kit

No

How many**Sequencer 6 zone expansion kit**

No

Has a Frame and Header kit been used in the installation?

Yes

Type

Low height kit

INSTALLER DETAILS

Contact name

Andrew Youde

Contact number

07791588746

Company name

Grosvenor
Heating Ltd

Email address

johnyoude@grosvenorheatingservices.co.uk

Company Gas Safe Registration

30029

Company address

7 Thornberry Close Saughall
Chester

Company Postcode

CH1 6AW

APPOINTMENT DETAILS

Requested visit date

24/01/2020

Is a Site Induction necessary?

No

Do our engineers require CSCS cards?

No

Are Risk Assessment / Method Statements required?

No

Please note the system must be cold and have sufficient heat load so all boilers can be fired full rate

REPORTS

Please provide at least 2 email addresses for the report and warranty certificate (where applicable) upon completion of a successful commissioning

Email address 1

johnyoud@grosvenorheatingservices.co.uk

Email address 2

matt@ssp.church

Are you happy to receive information alongside this report detailing our service & care packages?

Yes

INSTALLATION DETAILS

All of the below must be completed for us to carry out the commissioning.

Please give details of any special instructions in the box provided at the bottom.

Should we be unable to carry out the work, we reserve the right to make a charge for the full cost of the visit.

Any calls cancelled without 24 hours notice may be charged at the full commissioning cost.

Is adequate purpose built ventilation installed?	No
---	----

What percentage has this been calculated at?	100%
---	------

Is ventilation mechanical or natural?	Natural
--	---------

Does the flue comply with BS:6644, BS:5440, IGE UP/10 & CE Approved?	Yes
---	-----

How is the flue installed?	Horizontally
-----------------------------------	--------------

Has the electrical supply been connected with option to isolate?	Yes
---	-----

Has water been connected, boiler filled and air removed?	Yes
---	-----

Has the gas been connected and purged? Yes

Have external controls been commissioned & operational? Yes

Is a permanent light available in the boiler room? Yes

Is the boiler showing any faults? No

Is the boiler showing any faults? No

Is the boiler fully accessible? Yes

Is adequate onsite parking available? Yes

Has the system been cleansed before installation? Yes

Has the system been dosed since installation? Yes

Additional site information

COST BREAKDOWN

Commissioning costs

Heat

£125.00

Heat

£60.00

~~Total~~ Costs

~~£245.00~~
£245.00

Commissioning costs	£245.00
Site induction costs	
20 minute induction	£0.00
Additional	£0.00
Total Induction Costs	£0.00
Total Costs	£245.00

CONFIRMATION BY

Full name

John Youde

Email address

johnyoude@grosvenorheatingservices.co.uk

I confirm that I have completed this form as accurately as possible and that any incorrect information provided may lead to delays and/or return visits, which may be chargeable. I am aware that my requested commissioning date may not be available.

Confirmation of your visit date will be supplied within 2 working days

I confirm I have read the Terms & Conditions of use for keston.co.uk. As a data controller, Keston Boilers Ltd take the protection of your personal data seriously. To view our Privacy Policy, please click here.

