

COMMISSIONING REQUEST FORM

Please be aware the boiler must be commissioned within 3 months of the installation date to qualify for the full warranty.

SITE DETAILS

Site contact name

Mark Steel

Site name

Sutton Coldfield Baptist Church

Site contact number 1

07968729087

Site contact number 2

01213555088

Site address

Trinity Hill Sutton Coldfield

Site Postcode

B72 1TA

BOILER 1

Boiler model

Heat 2

Output

55kW

Full serial number

AFL22082200001279

Date code

21/07/22

Installation date

30-Sep-22

Purchase date

15-Sep-22

Merchant purchased from

Wolseley

Branch

Brierley Hill

BOILER 2

Boiler model

Heat 2

Output

55kW

Full serial number

AFL22082200001731

Date code

21/07/22

Installation date

30-Sep-22

Purchase date

15-Sep-22

Merchant purchased from

Wolseley

Branch

Brierley Hill

BOILER 3

Boiler model

Heat 2

Output

55kW

Full serial number

AFL22082200001732

Date code

21/07/22

Installation date

30-Sep-22

Purchase date

15-Sep-22

Merchant purchased from

Wolseley

Branch

Brierley Hill

**BECAUSE YOU SELECTED MORE THAN ONE HEAT 2,
PLEASE COMPLETE THE BELOW FIELDS.**

Varican Gateway Master kit fitted?

Yes

Varican Gateway Slave kit(s) fitted?

Yes

Extension Module kit fitted?

No

Has a Frame and Header kit been used in the installation?

Yes

Which kit was used?

Low height kit

Flow Sensor Immersion Pocket kit fitted?

No

Has a Keston Low Loss Header been used?

No

Flow Sensor Strap On kit fitted?

Yes

0-10V Pump kit fitted?

No

INSTALLER DETAILS

Contact name

Paul Whitehouse

Contact number

07773895769

Company name

William Austin

Email address

paulwhitehouse@wmaustin.co.uk

Company Gas Safe Registration

57666

Company address

The Farmhouse Balsall Common

Company Postcode

CV7 7FR

APPOINTMENT DETAILS

Requested visit date

13/10/2022

Is a Site Induction necessary?

No

Do our engineers require CSCS cards?

No

Are Risk Assessment / Method Statements required?

No

Please note the system must be cold and have sufficient heat load so all boilers can be fired full rate

REPORTS

Please provide at least 2 email addresses for the report and warranty certificate (where applicable) upon completion of a successful commissioning

Email address 1

paulwhitehouse@wmaustin.co.uk

Email address 2

andrew.dickinson@idealheating.com

Are you happy to receive information alongside this report detailing our service & care packages?

No

INSTALLATION DETAILS

All of the below must be completed for us to carry out the commissioning.

Please give details of any special instructions in the box provided at the bottom.

Should we be unable to carry out the work, we reserve the right to make a charge for the full cost of the visit.

Any calls cancelled without 24 hours notice may be charged at the full commissioning cost.

Is adequate purpose built ventilation installed?	Yes
---	-----

What percentage has this been calculated at?	50%
---	-----

Is ventilation mechanical or natural?	Natural
--	---------

Does the flue comply with BS:6644, BS:5440, IGE UP/10 & CE Approved?	Yes
---	-----

How is the flue installed?	Horizontally
-----------------------------------	--------------

Has the electrical supply been connected with option to isolate?	Yes
---	-----

Has water been connected, boiler filled and air removed?	Yes
---	-----

Has the gas been connected and purged?	Yes
---	-----

Have external controls been commissioned & operational?	Yes
--	-----

Is a permanent light available in the boiler room?	Yes
---	-----

Is the boiler showing any faults?	No
--	----

Is the boiler showing any faults?	No
--	----

Is the boiler fully accessible?	Yes
--	-----

Is adequate onsite parking available?	Yes
--	-----

Has the system been cleansed before installation?	Yes
--	-----

Has the system been dosed since installation?	Yes
--	-----

Additional site information

Foc - Andy Dickinson Keston F&H kit used

COST BREAKDOWN

Commissioning costs	
Heat 2	£125.00
Heat 2	£60.00
Heat 2	£60.00
Total Commissioning Costs	£245.00
Site induction costs	
20 minute induction	£0.00
Additional	£0.00
Total Induction Costs	£0.00
Total Costs	£245.00

CONFIRMATION BY

Full name Paul Whitehouse	Email address paulwhitehouse@wmaustin.co.uk
-------------------------------------	---

I confirm that I have completed this form as accurately as possible and that any incorrect information provided may lead to delays and/or return visits, which may be chargeable. I am aware that my requested commissioning date may not be available.

Confirmation of your visit date will be supplied within 2 working days

I confirm I have read the Terms & Conditions of use for keston.co.uk. As a data controller, Keston Boilers Ltd take the protection of your personal data seriously. To view our Privacy Policy, please click here.