



COMMISSIONING REQUEST FORM

Please be aware the boiler must be commissioned within 3 months of the installation date to qualify for the full warranty.

SITE DETAILS

Site contact name

Richard

Site name

THE OLD VICARAGE Care
Of The Elderly

Site contact number 1

01978 861866

Site contact number 2

07967 371913

Site address

THE OLD VICARAGE Care
Of The Elderly, LLangollen,
LL20 8HF.

Site Postcode

LL20 8HF

BOILER 1

Boiler model

Heat

Output

45kW

Full serial number

ZU20863300005876

Date code

10/08/20

Installation date

13-Oct-20

Purchase date

9-Sep-20

Merchant purchased from

CHS {07854 782628}

Branch

Bromborough, Wirral, CH62
3LZ

BOILER 2

Boiler model

Heat

Output

45kW

Full serial number

ZU20863300005877

Date code

10/08/20

Installation date

13-Oct-20

Purchase date

9-Sep-20

Merchant purchased from

CHS {07854 782628}

Branch

Bromborough, Wirral, CH62
3LZ

**BECAUSE YOU SELECTED MORE THAN ONE
HEAT, PLEASE COMPLETE THE BELOW**

FIELDS.

Modulating sequencer kit

No

How many

Sequencer 6 zone expansion kit

No

Has a Frame and Header kit been used in the installation?

Yes

Type

Low height kit

INSTALLER DETAILS

Contact name

George Salisbury{Office}

Contact number

01978312213

Company name

DGNW

Email address

dgnwLtd-
george@btconnect.com

Company Gas Safe Registration

220008

Company address

Unit 1A, FAIRFIELD FARM,
BAKERS LANE, BORRAS
Barkers Lane, Borrás

Company Postcode

LL13 9TP

APPOINTMENT DETAILS

Requested visit date

23/10/2020

Is a Site Induction necessary?

No

**Do our engineers require
CSCS cards?**

No

**Are Risk Assessment /
Method Statements
required?**

No

Please note the system must be cold and have sufficient heat load so all boilers can be fired full rate

REPORTS

Please provide at least 2 email addresses for the report and warranty certificate (where applicable) upon completion of a successful commissioning

Email address 1

dgnwLtd-
george@btconnect.com

Email address 2

dgnwLtd-
george@btconnect.com

Email address 3

dgnwLtd-george@btconnect.com

Are you happy to receive information alongside this report detailing our service & care packages?

Yes

INSTALLATION DETAILS

All of the below must be completed for us to carry out the commissioning.

Please give details of any special instructions in the box provided at the bottom.

Should we be unable to carry out the work, we reserve the right to make a charge for the full cost of the visit.

Any calls cancelled without 24 hours notice may be charged at the full commissioning cost.

| | |
|---|------------|
| Is adequate purpose built ventilation installed? | Yes |
| What percentage has this been calculated at? | 100% |
| Is ventilation mechanical or natural? | Natural |
| Does the flue comply with BS:6644, BS:5440, IGE UP/10 & CE Approved? | Yes |
| How is the flue installed? | Vertically |
| Has the electrical supply been connected with option to isolate? | Yes |
| Has water been connected, boiler filled and air removed? | Yes |
| Has the gas been connected and purged? | Yes |
| Have external controls been commissioned & operational? | Yes |
| Is a permanent light available in the boiler room? | No |
| Is the boiler showing any faults? | No |
| Is the boiler showing any | No |

faults?

Is the boiler fully accessible? Yes

Is adequate onsite parking available? Yes

Has the system been cleansed before installation? Yes

Has the system been dosed since installation? Yes

Additional site information

The Client has requested an afternoon visit--DGNW must be notified 2 days prior to visit

COST BREAKDOWN

Commissioning costs

Heat £125.00

Heat £60.00

Total Commissioning Costs £185.00

Site induction costs

20 minute induction £0.00

| | |
|---------------------------------------|----------------|
| Additional Commissioning costs | £0.00 |
| Total Induction Costs | £0.00 |
| Total Costs | £185.00 |

CONFIRMATION BY

Full name

George Salisbury

Email address

dgnwLtd-
george@btconnect.com

I confirm that I have completed this form as accurately as possible and that any incorrect information provided may lead to delays and/or return visits, which may be chargeable. I am aware that my requested commissioning date may not be available.

Confirmation of your visit date will be supplied within 2 working days

I confirm I have read the Terms & Conditions of use for keston.co.uk. As a data controller, Keston Boilers Ltd take the protection of your personal data seriously. To view our Privacy Policy, please click here.