



COMMISSIONING REQUEST FORM

Please be aware the boiler must be commissioned within 3 months of the installation date to qualify for the full warranty.

SITE DETAILS

Site contact name

Pub Manager

Site name

The Rising Sun

Site contact number 1

01270 213782

Site contact number 2

01270 213782

Site address

Middlewich Road Wistaston
Crewe

Site Postcode

CW2 8SB

BOILER 1

Boiler model

Heat

Output

55kW

Full serial number

ZU20863400009795

Date code

10/08/20

Installation date

28-Sep-20

Purchase date

23-Sep-20

Merchant purchased from

Sankey Plumbing and Heating
Supplies

Branch

Bolton

Is a Keston 28mm System Filter fitted

Yes

INSTALLER DETAILS

--	--

Contact name

Tommy O'Connell

Contact number

07973735179

Company name

Hydrofan Heating Company

Email address

hydrofan.heating@virginmedia.com

Company Gas Safe Registration

1206

Company address32 Haughton Green Road
Haughton Green Denton
Manchester**Company Postcode**

M34 7QN

APPOINTMENT DETAILS

Requested visit date

30/10/2020

Is a Site Induction necessary?

No

Do our engineers require CSCS cards?**Are Risk Assessment / Method Statements required?**

No

No

Please note the system must be cold and have sufficient heat load so all boilers can be fired full rate

REPORTS

Please provide at least 2 email addresses for the report and warranty certificate (where applicable) upon completion of a successful commissioning

Email address 1

hydrofan.heating@virginmedia.com

Email address 2

julie.oconnell@virginmedia.com

Are you happy to receive information alongside this report detailing our service & care packages?

Yes

INSTALLATION DETAILS

All of the below must be completed for us to carry out the commissioning.

Please give details of any special instructions in the box provided at the bottom.

Should we be unable to carry out the work, we reserve the right to make a charge for the full cost of the visit.

Any calls cancelled without 24 hours notice may be charged at the full commissioning cost.

Is adequate purpose built ventilation installed?	Yes
---	-----

What percentage has this been calculated at?	100%
---	------

Is ventilation mechanical or natural?	Natural
--	---------

Does the flue comply with BS:6644, BS:5440, IGE UP/10 & CE Approved?	Yes
---	-----

How is the flue installed?	Horizontally
-----------------------------------	--------------

Has the electrical supply been connected with option to isolate?	Yes
---	-----

Has water been connected, boiler filled and air removed?	Yes
---	-----

Has the gas been connected and purged?	Yes
---	-----

Have external controls been commissioned & operational?	Yes
--	-----

Is a permanent light available in the boiler room?	Yes
---	-----

Is the boiler showing any faults?	No
--	----

Is the boiler showing any faults?	No
--	----

Is the boiler fully accessible?	Yes
--	-----

Is adequate onsite parking available?	Yes
--	-----

Has the system been cleansed before installation?	Yes
--	-----

Has the system been dosed since installation? Yes

Additional site information

COST BREAKDOWN

Commissioning costs

Heat

£0.00

Total Commissioning Costs

£0.00

Site induction costs

20 minute induction

£0.00

Additional

£0.00

Total Induction Costs

£0.00

Total Costs

£0.00

CONFIRMATION BY

Full name

Tommy O'Connell

Email address

hydrofan.heating@virginmedia.com

I confirm that I have completed this form as accurately as possible and

that any incorrect information provided may lead to delays and/or return visits, which may be chargeable. I am aware that my requested commissioning date may not be available.

Confirmation of your visit date will be supplied within 2 working days

I confirm I have read the Terms & Conditions of use for keston.co.uk. As a data controller, Keston Boilers Ltd take the protection of your personal data seriously. To view our Privacy Policy, please [click here](#).