

COMMISSIONING REQUEST FORM

Please be aware the boiler must be commissioned within 3 months of the installation date to qualify for the full warranty.

SITE DETAILS

Site contact name

Giggs Karageorgis

Site name

The Staunton Hotel

Site contact number 1

020 7580 2740

Site contact number 2

+44 7949 070618

Site address

13-15 Gower St, London

Site Postcode

WC1E 6HE

BOILER 1

Boiler model

Heat 2

Output

55kW

Full serial number

ZU20863400009142

Date code

19/11/19

Installation date

23-Dec-19

Purchase date

20-Dec-19

Merchant purchased from

Hawk Heating Supplies

Branch

Harrow

Installed options

OPENTHERM Programmable Room Control

BOILER 2

Boiler model

Heat 2

Output

55kW

Full serial number

ZU20863400009143

Date code

19/11/19

Installation date

23-Dec-19

Purchase date

20-Dec-19

Merchant purchased from

Hawk Heating Supplies

Branch

Harrow

Installed options

OPENTHERM Programmable Room Control

**BECAUSE YOU SELECTED MORE THAN ONE HEAT 2,
PLEASE COMPLETE THE BELOW FIELDS.**

Varican Gateway Master kit fitted?

No

Varican Gateway Slave kit(s) fitted?

No

Extension Module kit fitted?

No

Has a Frame and Header kit been used in the installation?

Yes

Which kit was used?

Standard height kit

Flow Sensor Immersion Pocket kit fitted?

No

Has a Keston Low Loss Header been used?

No

Flow Sensor Strap On kit fitted?

No

0-10V Pump kit fitted?

No

INSTALLER DETAILS

Contact name

Sami Knani

Contact number

07811300300

Company name

1st Choice Plumbers (Clifton Property Services Ltd)

Email address

info@cliftonpropertyservices.com

Company Gas Safe Registration

653110

Company address

14 Clifton Villas London W9 2PH

Company Postcode

W9 2PH

APPOINTMENT DETAILS

Requested visit date

30/12/2022

Is a Site Induction necessary?

No

Do our engineers require CSCS cards?

No

Are Risk Assessment / Method Statements required?

No

Please note the system must be cold and have sufficient heat load so all boilers can be fired full rate

REPORTS

Please provide at least 2 email addresses for the report and warranty certificate (where applicable) upon completion of a successful commissioning

Email address 1

info@cliftonpropertyservices.com

Email address 2

kerrykarageorgis@hotmail.com

Are you happy to receive information alongside this report detailing our service & care packages?

No

INSTALLATION DETAILS

All of the below must be completed for us to carry out the commissioning.

Please give details of any special instructions in the box provided at the bottom.

Should we be unable to carry out the work, we reserve the right to make a charge for the full cost of the visit.

Any calls cancelled without 24 hours notice may be charged at the full commissioning cost.

Is adequate purpose built ventilation installed? Yes

What percentage has this been calculated at? 75%

Is ventilation mechanical or natural? Natural

Does the flue comply with BS:6644, BS:5440, IGE UP/10 & CE Approved? Yes

How is the flue installed? Vertically

Has the electrical supply been connected with option to isolate? Yes

Has water been connected, boiler filled and air removed? Yes

Has the gas been connected and purged? Yes

Have external controls been commissioned & operational?	Yes
Is a permanent light available in the boiler room?	Yes
Is the boiler showing any faults?	No
Is the boiler showing any faults?	No
Is the boiler fully accessible?	Yes
Is adequate onsite parking available?	Yes
Has the system been cleansed before installation?	Yes
Has the system been dosed since installation?	Yes
Additional site information	

COST BREAKDOWN	
Commissioning costs	
Heat 2	£125.00
Heat 2	£60.00
Total Commissioning Costs	£185.00
Site induction costs	
20 minute induction	£0.00
Additional	£0.00
Total Induction Costs	£0.00
Total Costs	£185.00

CONFIRMATION BY

Full name

Sami Knani

Email address

info@cliftonpropertyservices.com

I confirm that I have completed this form as accurately as possible and that any incorrect information provided may lead to delays and/or return visits, which may be chargeable. I am aware that my requested commissioning date may not be available.

Confirmation of your visit date will be supplied within 2 working days

I confirm I have read the Terms & Conditions of use for keston.co.uk. As a data controller, Keston Boilers Ltd take the protection of your personal data seriously. To view our Privacy Policy, please [click here](#).