



COMMISSIONING REQUEST FORM

Please be aware the boiler must be commissioned within 3 months of the installation date to qualify for the full warranty.

SITE DETAILS

Site contact name

Colin Cottle

Site name

V&A Museum

Site contact number 1

07852398990

Site contact number 2

020 942 2744

Site address

The V&A Museum, Cromwell
Road, London

Site Postcode

SW7 2RL

BOILER 1

Boiler model

Heat

Output

55kW

Full serial number

ZU20863400009547

Date code

26/02/20

Installation date

12-Jul-20

Purchase date

9-Mar-20

Merchant purchased from

Wolseley

Branch

Potters Bar

Installed options

Safety interlock kit

BOILER 2

Boiler model

Heat

Output

55kW

Full serial number

ZU20863400009546

Date code

26/02/20

Installation date

12-Jul-20

Purchase date

9-Mar-20

Merchant purchased from

Wolseley

Branch

Potters Bar

Installed options

Safety interlock kit

**BECAUSE YOU SELECTED MORE THAN ONE
HEAT, PLEASE COMPLETE THE BELOW
FIELDS.**

Modulating sequencer kit

No

How many

Sequencer 6 zone expansion kit

No

Has a Frame and Header kit been used in the installation?

Yes

Type

Low height kit

INSTALLER DETAILS

Contact name

Tony Gibbins

Contact number

07715666837

Company name

C&S Instrument Services Ltd

Email address

accounts@csitechnical.co.uk

Company Gas Safe Registration

4860

Company address

Room 303, Building 3, BRE,
Bucknalls Lane, Watford,

Company Postcode

WD25 9XX

APPOINTMENT DETAILS

Requested visit date

24/07/2020

Is a Site Induction necessary?

Yes

Time Needed

Less than 20 minutes

Do our engineers require CSCS cards?

No

Are Risk Assessment / Method Statements required?

Yes

Please note the system must be cold and have sufficient heat load so all

boilers can be fired full rate

REPORTS

Please provide at least 2 email addresses for the report and warranty certificate (where applicable) upon completion of a successful commissioning

Email address 1

accounts@csitechnical.co.uk

Email address 2

service@csitechnical.co.uk

Email address 3

tony@csitechnical.co.uk

Are you happy to receive information alongside this report detailing our service & care packages?

Yes

INSTALLATION DETAILS

All of the below must be completed for us to carry out the commissioning.

Please give details of any special instructions in the box provided at the bottom.

Should we be unable to carry out the work, we reserve the right to make a charge for the full cost of the visit.

Any calls cancelled without 24 hours notice may be charged at the full commissioning cost.

Is adequate purpose built ventilation installed?	Yes
What percentage has this been calculated at?	75%
Is ventilation mechanical or natural?	Natural
Does the flue comply with BS:6644, BS:5440, IGE UP/10 & CE Approved?	Yes
How is the flue installed?	Vertically
Has the electrical supply been connected with option to isolate?	Yes
Has water been connected, boiler filled and air removed?	Yes
Has the gas been connected and purged?	Yes
Have external controls been commissioned & operational?	Yes
Is a permanent light available in the boiler room?	Yes
Is the boiler showing any	No

faults?

Is the boiler showing any faults? No

Is the boiler fully accessible? Yes

Is adequate onsite parking available? Yes

Has the system been cleansed before installation? Yes

Has the system been dosed since installation? Yes

Additional site information

This is a summer boiler for DHW

COST BREAKDOWN

Commissioning costs

Heat £125.00

Heat £60.00

Total Commissioning Costs £185.00

Site induction costs

Total Costs Induction £185.00

Commissioning costs	£0.00
Total Costs	£185.00

CONFIRMATION BY

Full name

tony gibbins

Email address

tony@csitechnical.co.uk

I confirm that I have completed this form as accurately as possible and that any incorrect information provided may lead to delays and/or return visits, which may be chargeable. I am aware that my requested commissioning date may not be available.

Confirmation of your visit date will be supplied within 2 working days

I confirm I have read the Terms & Conditions of use for keston.co.uk. As a data controller, Keston Boilers Ltd take the protection of your personal data seriously. To view our Privacy Policy, please click here.