

COMMISSIONING REQUEST FORM

Please be aware the boiler must be commissioned within 3 months of the installation date to qualify for the full warranty.

SITE DETAILS

Site contact name

Andy Gregg

Site name

Woodfield Court

Site contact number 1

07540327499

Site contact number 2

07540327499

Site address

Woodfield Court, Edgerton HD2 2AR

Site Postcode

HD2 2AR

BOILER 1

Boiler model

Heat 2

Output

55kW

Full serial number

AFL22082200004091

Date code

2509 24/02/25

Installation date

29-May-25

Purchase date

4-May-25

Merchant purchased from

HCS

Branch

Wigan

Installed options

MODBus gateway

BOILER 2

Boiler model

Heat 2

Output

55kW

Full serial number

AFL22082200004097

Date code

2509 24/02/25

Installation date

29-May-25

Purchase date

4-May-25

Merchant purchased from
HCS

Branch
Wigan

Installed options
MODBus gateway

BOILER 3

Boiler model
Heat 2

Output
55kW

Full serial number
AFL22082200004091

Date code
2509 24/02/25

Installation date
29-May-25

Purchase date
4-May-25

Merchant purchased from
HCS

Branch
Wigan

Installed options
MODBus gateway

**BECAUSE YOU SELECTED MORE THAN ONE HEAT 2,
PLEASE COMPLETE THE BELOW FIELDS.**

Varican Gateway Master kit fitted?

Yes

Varican Gateway Slave kit(s) fitted?

Yes

Extension Module kit fitted?

Yes

Has a Frame and Header kit been used in the installation?

Yes

Which kit was used?

Low height kit

Flow Sensor Immersion Pocket kit fitted?

Yes

Has a Keston Low Loss Header been used?

Yes

Flow Sensor Strap On kit fitted?

Yes

0-10V Pump kit fitted?

Yes

INSTALLER DETAILS

Contact name

Andrew Gregg

Contact number

07540327499

Company name

Ashley and McDonough

Email address

andy.gregg@the-amgroup.co.uk

Company Gas Safe Registration

Ashley and McDonough

Company address

15B Tiger Court Kings Drive

Company Postcode

L34 1BH

APPOINTMENT DETAILS**Requested visit date**

11/06/2025

Is a Site Induction necessary?

No

Do our engineers require CSCS cards?

No

Are Risk Assessment / Method Statements required?

Yes

Please note the system must be cold and have sufficient heat load so all boilers can be fired full rate

REPORTS

Please provide at least 2 email addresses for the report and warranty certificate (where applicable) upon completion of a successful commissioning

Email address 1

andy.gregg@the-amgroup.co.uk

Email address 2

andy.gregg@the-amgroup.co.uk

Email address 3

andy.gregg@the-amgroup.co.uk

Are you happy to receive information alongside this report detailing our service & care packages?

Yes

INSTALLATION DETAILS

All of the below must be completed for us to carry out the commissioning.

Please give details of any special instructions in the box provided at the bottom.

Should we be unable to carry out the work, we reserve the right to make a charge for the full cost of the visit.

Any calls cancelled without 24 hours notice may be charged at the full commissioning cost.

Is adequate purpose built ventilation installed?	Yes
What percentage has this been calculated at?	100%
Is ventilation mechanical or natural?	Mechanical
Does the flue comply with BS:6644, BS:5440, IGE UP/10 & CE Approved?	Yes
How is the flue installed?	Vertically
Has the electrical supply been connected with option to isolate?	Yes
Has water been connected, boiler filled and air removed?	Yes
Has the gas been connected and purged?	Yes
Have external controls been commissioned & operational?	Yes
Is a permanent light available in the boiler room?	Yes
Is the boiler showing any faults?	No

Is the boiler showing any faults?	No
Is the boiler fully accessible?	Yes
Is adequate onsite parking available?	Yes
Has the system been cleansed before installation?	Yes
Has the system been dosed since installation?	Yes
Additional site information	

COST BREAKDOWN	
Commissioning costs	
Heat 2	£125.00
Heat 2	£60.00
Heat 2	£60.00
Total Commissioning Costs	£245.00
Site induction costs	
20 minute induction	£0.00
Additional	£0.00
Total Induction Costs	£0.00
Total Costs	£245.00

CONFIRMATION BY	

Full name

Andrew Gregg

Email address

andy.gregg@the-amgroup.co.uk

I confirm that I have completed this form as accurately as possible and that any incorrect information provided may lead to delays and/or return visits, which may be chargeable. I am aware that my requested commissioning date may not be available.

Confirmation of your visit date will be supplied within 2 working days

I confirm I have read the Terms & Conditions of use for [keston.co.uk](https://www.keston.co.uk). As a data controller, Keston Boilers Ltd take the protection of your personal data seriously. To view our Privacy Policy, please [click here](#).