

COMMISSIONING REQUEST FORM

Please be aware the boiler must be commissioned within 3 months of the installation date to qualify for the full warranty.

SITE DETAILS

Site contact name

anastasios hadjihannas

Site name

greek embassy

Site contact number 1

07956375576

Site contact number 2

07956375576

Site address

1a holland park, london w11 3tp

Site Postcode

w11 3tp

BOILER 1

Boiler model

Heat 2

Output

55kW

Full serial number
af122082200000938

Date code
06/09/2021

Installation date
22-Oct-21

Purchase date
27-Sep-21

Merchant purchased from
snap it

Branch
internet

BOILER 2

Boiler model
Heat 2

Output
55kW

Full serial number
af122082200000939

Date code
06/09/2021

Installation date
22-Oct-21

Purchase date
27-Sep-21

Merchant purchased from
snap it

Branch
internet

BOILER 3

Boiler model

Heat 2

Output

55kW

Full serial number

af122082200000048

Date code

12/10/2020

Installation date

22-Oct-21

Purchase date

27-Sep-21

Merchant purchased from

snap it

Branch

internet

**BECAUSE YOU SELECTED MORE THAN ONE HEAT 2,
PLEASE COMPLETE THE BELOW FIELDS.**

Varican Gateway Master kit fitted?

No

Varican Gateway Slave kit(s) fitted?

No

Extension Module kit fitted?

No

Has a Frame and Header kit been used in the installation?

Yes

Which kit was used?

Standard height kit

Flow Sensor Immersion Pocket kit fitted?

No

Has a Keston Low Loss Header been used?

Yes

Flow Sensor Strap On kit fitted?

No

0-10V Pump kit fitted?

Yes

INSTALLER DETAILS

Contact name

anastasios hadjihannas

Contact number

07956375576

Company name

hannas

Email address

asishannas@yahoo.com

Company Gas Safe Registration

627296

Company address

7 greenbrook avenue, hadley wood,
en4ols

Company Postcode

EN4 0LS

APPOINTMENT DETAILS

Requested visit date

01/11/2021

Is a Site Induction necessary?

No

Do our engineers require CSCS cards?

No

Are Risk Assessment / Method Statements required?

No

Please note the system must be cold and have sufficient heat load so all boilers can be fired full rate

REPORTS

Please provide at least 2 email addresses for the report and warranty certificate (where applicable) upon completion of a successful commissioning

Email address 1

asishannas@yahoo.com

Email address 2

asishannas@yahoo.com

Email address 3

asishannas@yahoo.com

Are you happy to receive information alongside this report detailing our service & care packages?

Yes

INSTALLATION DETAILS

All of the below must be completed for us to carry out the commissioning.

Please give details of any special instructions in the box provided at the bottom.

Should we be unable to carry out the work, we reserve the right to make a charge for the full cost of the visit.

Any calls cancelled without 24 hours notice may be charged at the full commissioning cost.

Is adequate purpose built ventilation installed?	Yes
---	-----

What percentage has this been calculated at?	100%
---	------

Is ventilation mechanical or natural?	Natural
--	---------

Does the flue comply with BS:6644, BS:5440, IGE UP/10 & CE Approved?	Yes
---	-----

How is the flue installed?	Horizontally
-----------------------------------	--------------

Has the electrical supply been connected with option to isolate?	Yes
---	-----

Has water been connected, boiler filled and air removed?	Yes
---	-----

Has the gas been connected and purged?	Yes
---	-----

Have external controls been commissioned & operational?	Yes
--	-----

Is a permanent light available in the boiler room?	Yes
---	-----

Is the boiler showing any faults?	No
--	----

Is the boiler showing any faults?	No
--	----

Is the boiler fully accessible?	Yes
--	-----

Is adequate onsite parking available?	Yes
--	-----

Has the system been cleansed before installation?	Yes
--	-----

Has the system been dosed since installation?	Yes
--	-----

Additional site information

COST BREAKDOWN

Commissioning costs	
Heat 2	£125.00
Heat 2	£60.00
Heat 2	£60.00
Total Commissioning Costs	£245.00
Site induction costs	
20 minute induction	£0.00
Additional	£0.00
Total Induction Costs	£0.00
Total Costs	£245.00

CONFIRMATION BY

Full name

anastasios hadjihannas

Email address

asishannas@yahoo.com

I confirm that I have completed this form as accurately as possible and that any incorrect information provided may lead to delays and/or return visits, which may be chargeable. I am aware that my requested commissioning date may not be available.

Confirmation of your visit date will be supplied within 2 working days

I confirm I have read the Terms & Conditions of use for keston.co.uk. As a data controller, Keston Boilers Ltd take the protection of your personal data seriously. To view our Privacy Policy, please click here.