

COMMISSIONING REQUEST FORM

Please be aware the boiler must be commissioned within 3 months of the installation date to qualify for the full warranty.

SITE DETAILS

Site contact name

Lisa Morley

Site name

Main reception

Site contact number 1

01258474512

Site contact number 2

01258474500

Site address

Sturminster newton medical center Old
market Hill Sturminster Newton Dorset
DT10 1QU

Site Postcode

Sturminster Newton Dorset DT10 1QU

BOILER 1

Boiler model

Heat 2

Output

55kW

Full serial number

Afl22082200001305

Date code

20/01/22

Installation date

10-Feb-22

Purchase date

8-Feb-22

Merchant purchased from

Walter tippers

Branch

Wolverhampton

Is a Keston 28mm System Filter fitted

No

INSTALLER DETAILS**Contact name**

Dave howard

Contact number

07855863007

Company name

Domestic and commercial plumbing and heating limited

Email address

info@dcphlimited.co.uk

Company Gas Safe Registration

179135

Company address

Wrekin view barn New Road High onn
Church Eaton Staffordshire

Company Postcode

ST20 0AX

APPOINTMENT DETAILS

Requested visit date

21/02/2022

Is a Site Induction necessary?

No

Do our engineers require CSCS cards?

No

Are Risk Assessment / Method Statements required?

No

Please note the system must be cold and have sufficient heat load so all boilers can be fired full rate

REPORTS

Please provide at least 2 email addresses for the report and warranty certificate (where applicable) upon completion of a successful commissioning

Email address 1

info@dcpplimited.co.uk

Email address 2

dchoward59@yahoo.co.uk

Email address 3

andrew@andrewwilkes.uk

Are you happy to receive information alongside this report detailing our service & care packages?

Yes

INSTALLATION DETAILS

All of the below must be completed for us to carry out the commissioning.

Please give details of any special instructions in the box provided at the bottom.

Should we be unable to carry out the work, we reserve the right to make a charge for the full cost of the visit.

Any calls cancelled without 24 hours notice may be charged at the full commissioning cost.

Is adequate purpose built ventilation installed? Yes

What percentage has this been calculated at? 75%

Is ventilation mechanical or natural? Natural

Does the flue comply with BS:6644, BS:5440, IGE UP/10 & CE Approved? Yes

How is the flue installed? Vertically

Has the electrical supply been connected with option to isolate? Yes

Has water been connected, boiler filled and air removed? Yes

Has the gas been connected and purged? Yes

Have external controls been commissioned & operational? Yes

Is a permanent light available in the boiler room? Yes

Is the boiler showing any faults? No

Is the boiler showing any faults? No

Is the boiler fully accessible? Yes

Is adequate onsite parking available? Yes

Has the system been cleansed before installation? Yes

Has the system been dosed since installation? Yes

Additional site information

Please contact d howard concerning the installation and or any requirements
07855863007

COST BREAKDOWN

Commissioning costs

Heat 2 £125.00

Total Commissioning Costs £125.00

Site induction costs

20 minute induction £0.00

Additional £0.00

Total Induction Costs £0.00

Total Costs £125.00

CONFIRMATION BY

Full name

D howard

Email address

info@dcphlimited.co.uk

I confirm that I have completed this form as accurately as possible and that any incorrect information provided may lead to delays and/or return visits, which may be

chargeable. I am aware that my requested commissioning date may not be available.

Confirmation of your visit date will be supplied within 2 working days

I confirm I have read the Terms & Conditions of use for keston.co.uk. As a data controller, Keston Boilers Ltd take the protection of your personal data seriously. To view our Privacy Policy, please [click here](#).