

# COMMISSIONING REQUEST FORM

Please be aware the boiler must be commissioned within 3 months of the installation date to qualify for the full warranty.

## SITE DETAILS

**Site contact name**

Fred Byng

**Site name**

Old Swan Post Office ; Liverpool

**Site contact number 1**

07973619890

**Site contact number 2**

07973619890

**Site address**

Prescot Road Liverpool L13 3BU

**Site Postcode**

L 13 3BU

## BOILER 1

**Boiler model**

Heat 2

**Output**

55kW

**Full serial number**

AFL22082200000787

**Date code**

21/06/21

**Installation date**

26-May-22

**Purchase date**

18-May-22

**Merchant purchased from**

BSS

**Branch**

Smethwick

**Is a Keston 28mm System Filter fitted**

Yes

## INSTALLER DETAILS

**Contact name**

Fred Byng

**Contact number**

07973619890

**Company name**

Pipetech Mechanical Ltd

**Email address**

pipe-tech@btconnect.com

**Company Gas Safe Registration**

212158

**Company address**

21A Goldencross Lane Catshill

**Company Postcode**

B61 0LG

Bromsgrove Worcestershire

## APPOINTMENT DETAILS

**Requested visit date**

27/07/2022

**Is a Site Induction necessary?**

No

**Do our engineers require CSCS cards?**

No

**Are Risk Assessment / Method Statements required?**

Yes

Please note the system must be cold and have sufficient heat load so all boilers can be fired full rate

## REPORTS

Please provide at least 2 email addresses for the report and warranty certificate (where applicable) upon completion of a successful commissioning

**Email address 1**

pipe-tech@btconnect.com

**Email address 2**

pipe-tech@btconnect.com

**Email address 3**

pipe-tech@btconnect.com

**Are you happy to receive information alongside this report detailing our service &**

care packages?

Yes

## INSTALLATION DETAILS

All of the below must be completed for us to carry out the commissioning.

Please give details of any special instructions in the box provided at the bottom.

Should we be unable to carry out the work, we reserve the right to make a charge for the full cost of the visit.

Any calls cancelled without 24 hours notice may be charged at the full commissioning cost.

Is adequate purpose built ventilation installed? Yes

What percentage has this been calculated at? 50%

Is ventilation mechanical or natural? Natural

Does the flue comply with BS:6644, BS:5440, IGE UP/10 & CE Approved? Yes

How is the flue installed? Vertically

Has the electrical supply been connected with option to isolate? Yes

Has water been connected, boiler filled and air removed? Yes

Has the gas been connected and purged? Yes

Have external controls been commissioned & operational? Yes

Is a permanent light available in the boiler room? Yes

Is the boiler showing any faults? No

Is the boiler showing any faults? No

Is the boiler fully accessible? Yes

Is adequate onsite parking available? Yes

Has the system been cleansed before installation? Yes

Has the system been dosed since installation? Yes

Additional site information

## COST BREAKDOWN

### Commissioning costs

Heat 2 £0.00

Total Commissioning Costs £0.00

### Site induction costs

20 minute induction £0.00

Additional £0.00

Total Induction Costs £0.00

**Total Costs £0.00**

## CONFIRMATION BY

**Full name**

cathy Byng

**Email address**

pipe-tech@btconnect.com

**I confirm that I have completed this form as accurately as possible and that any incorrect information provided may lead to delays and/or return visits, which may be chargeable. I am aware that my requested commissioning date may not be available.**

Confirmation of your visit date will be supplied within 2 working days

**I confirm I have read the Terms & Conditions of use for keston.co.uk. As a data**

**controller, Keston Boilers Ltd take the protection of your personal data seriously. To view our Privacy Policy, please click here.**